

P-III/EC/I/47323/2023-VM

To,
The Member Secretary,
State Level Environment Impact Assessment Authority,
3rd Floor, Panagal Maligai,
No.1 Jeenis Road, Saidapet,
Chennai-600 015.

Sir/Madam,

Sub: SIPCOT Industrial Park at Vaipur Mathur – Submission of Half Yearly Compliance Report for December 2023 (i.e., for the period of April 2023 to September 2023) - Reg.

Ref: EC vide Letter No. SEIAA/TN/F-662/EC/8(b)/385/2012 dt.01.04.2015

We hereby submit the Half Yearly Compliance Report for the Development of Industrial Park at Vaipur, Mathur, Perinjambakkam Villages, Sriperumpudur Taluk, Kancheepuram District, Tamil Nadu for December 2023 (i.e., for the period of April 2023 to September 2023) along with the supporting documents for your perusal.

Thanking you

Yours faithfully, Sd/-MANAGING DIRECTOR

Date: 30.11.2023

Encl: As above.

Copy to:

The Director,
 The Ministry of Environment and Forest & Climate Change,
 Integrated Regional Office,
 1st Floor, Additional Office Block for GPOA,
 Shastri Bhawan, Haddows Road,
 Nungambakkam, Chennai – 600 006

The Director,
 CPCB Zonal Office,
 77-A, South Avenue Road,
 Ambattur Industrial Estate,
 Ambattur Taluk, Thiruvallur District,
 Chennai - 600 058.

P.T.O.

State Industries Promotion Corporation of Tamil Nadu Limited

(A Government of Tamil Nadu Undertaking)

CIN: U74999TN1971SGC005967

Regd. Office: 19-A, Rukmani Lakshmipathy Road, Post Box No.7223, Egmore, Chennai - 600 008.

Phone: 45261777, Fax: 45261796 Website: www.sipcot.tn.gov.in



/2/

- 3. The Chairman, Tamil Nadu Pollution Control Board, No-76, Mount Road, Guindy, Chennai-600 032
- 4. The Project Officer SIPCOT Industrial Park, Oragadam.

/Forwarded by Order/

DEPUTY MANAGER (P-I)

30/11/23

State Industries Promotion Corporation of Tamil Nadu Limited

(A Government of Tamil Nadu Undertaking)
CIN: U74999TN1971SGC005967

HALF YEARLY ENVIRONMENTAL CLEARANCE COMPLIANCE REPORT

For the period of April 2023 to September 2023

For

"Development of Industrial Park"

At

Vaipur, Mathur, Perinjambakkam Villages, Sriperumpudur Taluk, Kancheepuram District, Tamil Nadu.

EC OBTAINED Vide Letter No. SEIAA/TN/F-662/EC/8(b)/385/2012 dt.01-04-2015

Submitted by



M/S. STATE INDUSTRIES PROMOTION CORPORATION OF TAMILNADU LTD 19/A, Rukmani Lakshmipathy Road ,

Egmore, Chennai-600008.

Prepared by



ENVIRONMENTAL CONSULTANT HUBERT ENVIRO CARE SYSTEMS (P) LTD CHENNAI

November 2023

TABLE OF CONTENTS

S.No	List of Contents		Page
3.140			No
1.	Proje	ect details	3
2.	Loca	ation map	4
3.	Site	photographs	5
4.	Six month environmental clearance statement		7
5.	Environmental Monitoring Details		18
	5.1	Ambient air quality monitoring	18
	5.2	Ambient noise level monitoring	18
	5.3	Soil Quality monitoring	18
	5.4	Ground water quality monitoring	18
	5.5	Surface water quality monitoring	18
6.	Conclusion		19


LIST OF ANNEXURE

S. No	List Of Contents
Annexure 1	Copy of Environmental Clearance
Annexure 2	Consent To Establishment from TNPCB
Annexure 3	CMWSSB Approval letter
Annexure 4	Environmental Monitoring Reports
Annexure 5	Newspaper Advertisement
Annexure 6	Screenshot of EC copy uploaded in website
Annexure 7	Screenshot of compliance report uploaded in Website
Annexure 8	Environment Cell Roles and Responsibilities
Annexure 9	Acknowledgement from TNPCB on submission of Form V
Annexure 10	Environmental Monitoring Photos

1.0 PROJECT DETAILS


Name of the Project	Vaipur Mathur Industrial Park
Name of the Proponent	State Industries Promotion Corporation of Tamil Nadu Ltd
Location	Vaipur, Mathur and Perinjambakkam village, Sriperumpudur Taluk, Kancheepuram District, Tamil Nadu.
EC. No	SEIAA/TN/F-662/EC/8(b)/385/2012 Dated: 01.04.2015 (Enclosed as Annexure-1)
Total Plot Area	616 acres
Water Requirements	Water requirement during Operation Phase - 4.5 MLD met from CMWSSB. CMWSSB letter is enclosed as Annexure 3.
Project Cost	Rs.126.50 Crores

2.0 Location Map









3.0 SITE PHOTOGRAPHS









4.0 SIX MONTHLY ENVIRONMENTAL CLEARANCE COMPLIANCE STATEMENT

PART A- SPECIFIC CONDITIONS

I. Construction Phase

S.NO	ITEM	STATUS OF COMPLIANCE
1.	"Consent for Establishment" shall be	Consent to Establishment has been
	obtained by SIPCOT as well as by all	obtained from Tamil Nadu Pollution
	member industries from the Tamil Nadu	Control Board.
	Pollution Control Board and a copy shall be	Copy is enclosed as Annexure -2.
	submitted to the SEIAA, Tamil Nadu before	
	taking up of any construction activity at the	
	site.	
2	SIPCOT shall not alter, change or reroute	Condition will be complied.
	the natural course of the water bodies either	
	partly or wholly and shall ensure to take	
	every precautionary steps to keep the	
	alignment, direction of flow, size etc of the	
	water bodies to have its natural and smooth	
	passage in existence over year.	
3	SIPCOT shall ensure that any	Condition will be complied.
	construction/development activity shall not	
	change or alter the course of storm water	
	flow either directly or indirectly and shall	
	ensure that every precautionary step shall	
	be taken to ensure the natural existence of	
	waterways with respect to the nearby lakes.	
4	SIPCOT shall mandated that all member	'
	units provide complete closed pipeline	member units will be instructed to
	system for the collection, storage and Reuse	comply with.
	systems for the treated sewage/trade	
	effluent generated from the individual	
	industry with provisions to ensure regular	
	treated sewage effluent sample collection	
	periodically from all the individual industries	
	to ensure the degree of treatment and also	
	to ensure complete compliance of the	

S.NO	ITEM	STATUS OF COMPLIANCE
	standards prescribed by the TNPCB.	
5	SIPCOT shall mandated that the member units should be commissioned only after securing water supply connection from the CMWSSB by SIPCOT.	from CMWSSB is enclosed as

SIPCOT shall adhere the following conditions and also mandated to all its member units to adhere the conditions.

S.NO	ITEM	STATUS OF COMPLIANCE
1.	The excavated earth / construction debris	Condition is being complied. All
	must be used within the premises only.	member units will be advised to comply
	,	with.
2.	The solid waste in the form of excavated	Condition is being complied. All
	earth excluding the top soil scientifically	member units will be advised to comply
	utilized for approach road and peripheral	with.
	roads constructions.	
3.	All the top soil excavated during construction	Condition will be complied. All member
	activities should be stored for use in	units will be advised to comply with.
	horticulture/landscape development within the	
	project site.	
4.	Disposal of other construction debris during	Condition noted. All the member units
	construction phase should not create any	will be instructed to follow applicable
	adverse effect on the neighbouring	rules and guidelines.
	communities and be disposed of only in	
	approved sites with the approval of	
	competent authority with necessary	
	precautions for general safety and health	
	aspects of people.	
5.	Adequate potable drinking water and sanitary	Condition is being complied. All
	facilities should be provided for construction	member units will be advised to comply
	workers at the site. The safe disposal of	with.
	wastewater and solid wastes generated	
	during the construction phase should be	
	ensured.	
6.	All required sanitary and hygienic, measures	Condition is being complied. All
	should be in place before starting	member units will be advised to comply

S.NO	ITEM	STATUS OF COMPLIANCE
	construction activities arid they have to be	with.
	maintained throughout the construction	
	phase.	
7.	For disinfection of waste-water, system using	Condition noted. All member units will
	ultra violet radiation shall be adopted.	be advised to comply with.
8.	For Solid-waste management, composting	Condition noted. All the member units
	arrangements shall be provided for	will be instructed to follow applicable
	biodegradable waste at site.	rules and guidelines.
9	The e - waste generated shall be handed	Condition noted. All the member units
	over to the authorized recyclers.	will be instructed to follow applicable
		rules and guidelines.
10.	All the labourers to be engaged for	Condition noted. All member units will
	construction should be screened for health	be advised to comply with.
	and adequately treated before and during	
	their employment on the work at the site.	
11.	A First Aid Room shall be provided with	All member units will be advised to
	qualified personnel during operation of the	comply with.
	project.	
12.	Disposal of muck, generated during the	Condition noted. All member units will
	construction phase should be so managed as	be advised to comply with.
	not to create any adverse effect on the	
	neighbouring areas and communities and be	
	disposed of only in approved sites with the	
	approval of the concerned local body with	
	necessary precautions for general safety and	
	health aspects of people.	
13.	Soil and ground water samples shall be	Condition is being complied. Soil and
	tested to ascertain that there is no threat to	ground water report is enclosed as
	ground water quality by leaching of heavy	Annexure - 4.
	metals and other toxic contaminants.	
14.	Construction spoils and spills including	Condition will be complied. All the
	bituminous materials and other hazardous	member units will be instructed to follow
	materials must not be allowed to contaminate	applicable rules and guidelines.
	water courses. The dump sites for such	
	materials must be impervious so that they do	
	not leach into the ground water.	

S.NO	ITEM	STATUS OF COMPLIANCE
15.	No ground water shall be drawn with in	Condition noted.
	SIPCOT area for construction period.	
16.	Vehicles hired for bringing construction	Condition noted. All the member units
	materials to the site should be in good	will be instructed to follow applicable
	operable condition and should conform to air	rules and guidelines.
	and noise emission standards, prescribed by	
	TNPCB/CPCB. The vehicles should be	
	operated only during non-peak hours.	
17.	Ambient air and noise level should conform to	Condition is being complied. Air and
	residential standards prescribed by the	Noise monitoring report is enclosed as
	TNPCB both during day and night	Annexure- 4.
	Incremental pollution loads on the ambient air	
	and noise quality should be closely monitored	
	during construction phase and results of	
	monitoring shall be furnished to the Tamil	
	Nadu Pollution Control Board by recording	
	base-lined ate of recent origin. Adequate.	
	measures to reduce air and noise pollution	
	during construction shall be adopted,	
	conforming to the norms prescribed by the	
	TNPCB on noise limits.	
18.	Building materials composed wholly or partly	All the member units will be instructed
	of fly Ash should be used in the construction	to follow applicable rules and
	activities as per the provision of Fly ash	guidelines.
	Notification of September, 1999 as amended	
	in August, 2003.	
19.	Ready mixed concrete must be used in	Condition noted. All member units will
	building construction.	be advised to comply with.
20.	Storm water control and its reuse shall be as	Condition noted. All member units will
	per CGWB and BIS standards for various	be advised to comply with.
	applications.	
21.	Water demand during construction should be	Condition noted. All member units will
	reduced by use of premixed concrete, curing	be advised to comply with.
	agents and other best practices prevalent.	
22.	Fixtures for showers, toilet flushing and	Condition noted. All member units will
	drinking water should be of low flow type by	be advised to comply with.

S.NO	ITEM	STATUS OF COMPLIANCE
	adopting the use of aerators / pressure	
	reducing devices I sensor based control.	
23.	Use of glass may be reduced by up to 40% to	Condition noted. All member units will
	reduce the electricity consumption load on air	be advised to comply with.
	conditioning. If necessary, high quality double	
	glass with special reflecting outside coating	
	shall be used for windows.	
24.	Roof should be designed to meet prescriptive	All the member units will be instructed
	requirement of Energy Conservation Building	to follow applicable rules and
	Code (ECBC) by the use of appropriate	guidelines.
	thermal insulation material.	
25.	Opaque wall should be made to meet	All the member units will be instructed
	prescriptive requirement as per Energy	to follow applicable rules and
	Conservation Building Code which is	guidelines.
	mandatory for all air conditioned spaces by	
	use of appropriate thermal insulation material.	
26.	Proper approach road for fire fighting vehicles	Condition is being complied and all
	and for rescue operations in the event of	member units will be advised to comply
	emergency shall be provided.	with.
27.	Adequate fire protection equipments and	Condition will be complied and all
	rescue arrangements should be made.	member units will be advised to comply
		with.
28.	A separate cell shall be formed and kept in	All member units will be advised to
	readiness with suitable trained personnel for	comply with.
	handling of fire fighting equipments /	
	operations.	
29.	Design of buildings should be in conformity	All the member units will be instructed
	with the Seismic Zone Classification.	to follow applicable rules and
		guidelines.
30.	All Energy Conservation Building Code	All the member units will be instructed
	(ECBC) norms shall be adopted.	to follow applicable rules and
		guidelines.
31.	Rubber padding to absorb noise while loading	Condition noted. All member units will
	& unloading operation should be provided.	be advised to comply with.

S.NO	ITEM	STATUS OF COMPLIANCE
32.	The probable date of commissioning of the project supported with necessary bar charts shall be furnished to the SEIAA.	Condition noted.
33.	SIPCOT shall conduct EIA study for one season excluding rainy season for all parameters such as Water, air, noise, waste water etc and submit to SEIAA before March 2014.	Condition complied.

PART -B GENERAL CONDITIONS (Construction and Operation stage)

S.NO	ITEM	STATUS OF COMPLIANCE
1.	It is mandatory for the Project proponent to	Condition is being complied.
	furnish to the SEIAA, Half yearly	
	compliance report in Hard and Soft copies	
	on 1st June and 1st December of each	
	calendar year in respect of the conditions	
	stipulated in the prior Environmental	
	Clearance.	
2.	In the case of any change(s) in the scope	Condition noted.
	of the project or in the product mix, a fresh	There is no change in scope of the
	appraisal by the SEAC/SEIAA shall be	project.
	obtained	
3.	The SEIAA reserves the right to add	Condition noted.
	additional safeguard measures/	
	subsequently, if found non compliance of	
	EC conditions and to take action including	
	revoking of this Environmental Clearance	
	as the case may be.	
4.	All other statutory clearances such as the	All the member units will be mandated to
	approvals for storage of diesel from Chief	obtain necessary approvals / clearance.
	Controller of Explosives, Fire and Rescue	
	Services Department, Civil Aviation	
	Department, Forest Conservation Act,	
	1980 and Wild Life (protection) Act, 1972,	

S.NO	ITEM	STATUS OF COMPLIANCE
	State / CMWSSB, Coastal Regulatory	
	Zone Authority, other statutory and other	
	authorities as applicable to the project	
	shall be obtained by project proponent	
	from the competent authorities	
5.	The project authorities should advertise	Condition complied. Newspaper
	with basic details at least in two local	Advertisement copy is attached as
	newspaper widely circulated, one of which	Annexure-5.
	shall be in the vernacular language of the	
	locality concerned, within 7 days of issue of	
	clearance and a copy of the clearance	
	letter is available with the State Pollution	
	Control Board and also at website of	
	SEIAA, TN and a copy of the same should	
	be forwarded to the Regional Office of the	
	MoEF located at Chennai.	
6.	Under the provisions of Environment	Condition noted.
	(Protection) Act, 1986, legal action shall be	
	initiated against the project proponent, if it	
	was found that Construction of the project	
	has been started without obtaining	
	Environmental Clearance, and for action	
	for any violation of any condition stipulated	
	in the Environmental Clearance.	
7.	The proponent shall upload the status of	Condition is being complied.
	compliance of the stipulated EC conditions,	Screenshot of compliance report
	including results of monitored data on their	including monitoring results uploaded in
	website and shall update the same	the website is enclosed as Annexure -7 .
	periodically. It shall simultaneously be sent	
	to the Regional Office of MoEF, Bengaluru,	
	the respective Zonal Office of CPCB,	
	Bengaluru and the TNPCB. The criteria	
	pollutant levels namely SPM, RSPM, S02,	
	NOx (ambient levels as well as stack	
	emissions) or critical sectoral parameters,	
	indicated for the project shall be monitored	
	and displayed at a convenient location	
	and displayed at a convenient location	

S.NO	ITEM	STATUS OF COMPLIANCE
	near the main gate of the company in the	
	public domain.	
8.	A copy of the clearance letter shall be sent	Condition complied. The clearance letter
	by the proponent to the Block Development	has been uploaded in SIPCOT website
	Officer and the Local NGO, if any, from	and the screenshot is enclosed as
	whom suggestions /representations, if any,	Annexure-6.
	have been received while processing the	
	proposal. The clearance letter shall also be	
	put on the website of the proponent.	
9.	Personnel working in dusty areas should	Condition will be complied. All member
	wear protective respiratory devices and	units will be advised to comply with.
	they should also be provided with	
	adequate training and information on	
	safety and health aspects. Occupational	
	health surveillance program of the workers	
	should be undertaken periodically to	
	observe any contractions due to exposure	
	to dust and take corrective measures, if	
	needed	
10.	Periodical medical examination of the	Condition will be complied.
	workers engaged in the project shall be	All member units will be advised to
	carried out and records maintained. For the	comply with.
	purpose, schedule of health examination of	
	the workers should be drawn and followed	
	accordingly. The workers shall be provided	
	with personnel protective measures such	
	as masks, gloves, boots etc.	
11.	A separate environmental management	Condition complied. A separate
	cell with suitable qualified personnel should	environmental management cell has been
	be set-up under the control of a Senior	assigned and will report to the General
	Executive, who will report directly to the	Manager, SIPCOT who will report directly
	Head of the Organization.	to the Head of the Organization for
		implementation monitoring and
		compliance of the environmental
		safeguards.
		Details of Environment cell with Roles
		and responsibilities are enclosed as

S.NO	ITEM	STATUS OF COMPLIANCE
		Annexure – 8.
10		
12.	The funds earmarked for environmental	Condition noted.
	protection measures should be kept in	
	separate account and should not be	
	diverted for other purpose. Year wise	
	expenditure should be reported to the	
	Ministry of Environment and Forests and	
- 10	its Regional Office located at Chennai.	
13.	The Regional Office of the Ministry located	Condition noted.
	at Chennai shall monitor compliance of the	
	stipulated conditions. The project	
	authorities should extend full cooperation	
	to the officer (s) of the Regional Office by	
	furnishing the requisite data / information /	
4.4	monitoring reports.	
14.	The project proponent shall submit six	Condition is being complied.
	monthly reports on the status of	
	compliance of the stipulated environmental	
	clearance conditions including results of	
	monitored data (both in hard copies as well	
	as by e-mail) to the Ministry of Environment and Forests, its Regional	
	·	
	Office Chennai, the respective Zonal Office	
	of Central Pollution Control Board, SEIAA, TN and the State Pollution Control Board.	
15.	The environmental statement for each	Condition is being complied.
10.	financial year ending 31st March in Form-V	Acknowledgement form TNPCB on
	as is mandated to be submitted by the	submission of Form V is enclosed as
	project proponent to the concerned State	Annexure - 9.
	Pollution Control Board as prescribed	
	under the Environment (Protection) Rules,	
	1986, as amended subsequently, shall also	
	be put on the website of the company	
	along with the status of compliance of	
	environmental clearance conditions and	
	shall also be sent to the Regional Office of	

S.NO	ITEM	STATUS OF COMPLIANCE
	the Ministry of Environment and Forests,	
	Chennai by e-mail.	
16.	The Environmental Clearance does not	Condition noted.
	absolve the applicant/proponent of his	
	obligation/requirement to obtain other	
	statutory and administrative clearances	
	from other statutory and administrative	
	authorities.	
17.	This Environmental Clearance does not	Condition noted. All the member units will
	imply that the other statutory /	be instructed to obtain all necessary
	administrative clearances shall be granted	clearances / approvals.
	to the project by the concerned authorities.	
	Such authorities would be considering the	
	project on merits and be taking decisions	
	independently of the Environmental	
	Clearance.	
18.	The SEIAA, TN may alter/modify the above	Condition noted.
	conditions or stipulate any further condition	
	in the interest of environment protection.	
19.	The SEIAA, TN may cancel the	Condition noted.
	environmental clearance granted to this	
	project under the provisions of EIA	
	Notification, 2006, if, at any stage of the	
	validity of this environmental clearance, if it	
	is found or if it comes to the knowledge of	
	this SEIAA, TN that the project proponent	
	has deliberately concealed and/or	
	submitted false or misleading information	
	or inadequate data for obtaining the	
	environmental clearance.	
20.	Failure to comply with any of the conditions	Condition noted.
	mentioned above may result in withdrawal	
	of this clearance and attract action under	
	the provisions of the Environment	
<u> </u>	(Protection) Act, 1986.	
21.	The above conditions will be enforced	Condition noted.
	inter-alia, under the provisions of the Water	

S.NO	ITEM	STATUS OF COMPLIANCE
	(Prevention & Control of Pollution) Act,	
	1974, the Air (Prevention & Control of	
	Pollution) Act, 1981, the Environment	
	(Protection) Act, 1986, the Public Liability	
	Insurance Act, 1991, along with their	
	amendments ,draft Minor Mineral	
	Conservation & Development Rules, 2010	
	framed under MMDR Act 1957,National	
	Commission for protection of Child Right	
	Rules ,2006 and rules made there under	
	and also any other orders passed by the	
	Hon'ble Supreme Court of India / Hon'ble	
	High Court of Madras and any other Courts	
	of Law relating to the subject matter.	
22.	Any appeal against this environmental	Condition noted. No appeal lies against
	clearance shall lie with the National Green	this Environmental Clearance.
	Tribunal, if preferred, within a period of 30	
	days as prescribed under section 16 of the	
	National Green Tribunal Act, 2010.	

5.0 ENVIRONMENTAL MONITORING DETAILS

It is mandatory to submit six- monthly EC compliance report (Half yearly Compliance) to MoEF & CC Regional Office by the proponent. For the purpose of submitting Six-Monthly EC Compliance report, environmental monitoring was carried out at site by M/s. Hubert Enviro Care Systems Pvt. Ltd during the period of April 2023 to September 2023.

5.1 Ambient Air Quality monitoring

During construction phase, particulate matter and gaseous emissions are likely to arise from the site movement of vehicles, operation of DG sets etc., the ambient air quality parameters such as suspended Particulate matter (PM10), Respirable Particulate matter (PM 2.5), Sulphur dioxide, Oxides of Nitrogen (NOx), Ammonia, Ozone and Carbon monoxide were monitored. The test report of ambient air quality for the period of April 2023 to September 2023 is enclosed as **Annexure - 4.**

5.2 Ambient Noise level monitoring

Ambient noise levels were monitored and the test report of ambient noise recorded during the period of April 2023 to September 2023 is enclosed as **Annexure - 4.**

5.3 Soil quality monitoring

Soil samples were collected and analyzed for nutrients and heavy metals. The test report of soil samples collected and analyzed during the period of April 2023 to September 2023 is enclosed as **Annexure - 4.**

5.4 Ground water quality monitoring

Ground water was tested for various water quality parameters during the period of April 2023 to September 2023. The test report of bore well water collected and analyzed is enclosed as **Annexure-4**.

5.5 Surface water quality monitoring

The surface water was collected and tested for various water quality parameters during the period of April 2023 to September 2023. The test report of surface water collected and analyzed is enclosed as **Annexure- 4**.

6.0 CONCLUSION

- 1. The environmental monitoring was carried out at site during the period of April 2023 to September 2023.
- 2. All the conditions stipulated in Environmental Clearance are being complied/ will be complied.

Dr. RAJKUMAR SAMUEL Director Technical

Name: Dr. Rajkumar Samuel
Designation: Director Technical
Company Name: Hubert Enviro Care

ANNEXURE

STATE LEVEL ENVIRONMENT IMPACT ASSESSMENT AUTHORITY, TAMILNADU



3rd Floor, Panagal Maaligai, No.1 Jeenis Road, Saidapet, Chennai-15.

Thiru. V. Thangavelu, I.A.S. (Retd.) Chairman Thiru V. Haridass Member Dr. H. Malleshappa, I.F.S Member Secretary

Letter No. SEIAA/TN/F-662/EC/ 8(b)/385/2012 dt .01.04.2015

To

The Principal Secretary/Chairman and Managing Director, SIPCOT, 19/A, Rukmani Lakshmipathy Road, Egmore, Chennai-600 008.

Sir.

Sub:

SEIAA, TN - Environmental Clearance - Proposed project of VAIPUR MATHUR Industrial Park over an extent of 249.28.63 Ha (616.00 ACRES) in S.F.nos.15,16,17,18,56pt, 61pt, 63, 165pt, 166, 167 pt, 168, 169, 170, 171 pt, 172, 173, 174pt, 181, 222, 227, 228, 229, 230, 231, 233, 234, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260., of Vaipur village, S.F.nos. 44, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 21, 72, 73, 74, 75, 76, 77, 305, 306, 307, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331., of Mathur village and 201/2,202,204, 205, 206, 207, 208pt Perinjambakkam village, Sriperumpudur taluk, Kancheepuram district under Category "B1" and Schedule S.No. 8(b) by The Principal Secretary/Chairman and Managing Director, M/s. SIPCOT – Issued – Regarding

This has reference to your application dated 7.12.2012 submitted to the State Level Environment Impact Assessment Authority, Tamil Nadu seeking Environmental Clearance under the Environment Impact Assessment Notification, 2006.

It is noted, interalia, that the project proposal is for the infrastructural development of an Industrial Park at S.F.nos.15,16,17,18,56pt, 61pt, 63, 165pt, 166, 167 pt, 168, 169, 170, 171 pt, 172, 173, 174pt, 181, 222, 227, 228, 229, 230, 231, 233, 234, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260., of Vaipur village, S.F.nos. 44, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 21, 72, 73, 74, 75, 76, 77, 305, 306, 307, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325,

Member Secretary
SEIAA-TN

منتاضيح

326, 327, 328, 329, 330, 331., of Mathur village and in S.F.nos. 201/2,202,204, of Perinjambakkam village, Sriperumpudur taluk, 205, 206, 207, 208pt Kancheepuram district as per the application submitted. The total area of development is 249.28.63 Ha (616.00 ACRES) and is exclusively for industries that do not attract the provisions of EIA notification 2006. The member units will be required to take consent from the TNPCB, individually.

As a developer, the SIPCOT has proposed to provide infrastructure facilities like road, water and other amenities. SIPCOT proposes to allot only developed plots to the potential industries based on the comprehensive assessment of investment, technology, employment, expert, compliance to environmental regulations, etc and to insist them to maintain ZLD in accordance with the TNPCB norms. The cost of the project is Rs. 126.50 Crores. The breakup of the total area is tabulated as below:

S.No.	Area Breakup	Area in acres
1	C Serious industries	393.28
2	D Serious industries	123.18
3	Roads	32.40
4	Panchayath temple	3.36
5	OSR/ Green belt development	163.7817.61
	Total	6160.00 acres

Water requirement of the project during construction phase is 5,00,000 litres which shall be met by SIPCOT from the existing pipeline leading to Oragadam Industrial Growth Centre; Total Water requirement for the operation phase is 4.5 MLD which will be met from CMWSSB.

The member industries will be mandated to have their own STP for treating sewage. SIPCOT will have septic tank and soak pit to treat sewage from the project office and security establishments. The allotted units will be mandated by the SIPCOT to put up ZLD based Effluent Treatment Plants for treating trade effluents and will completely recycle or reuse the treated effluent in the utilities and for green belt development. The member industries will be mandated by SIPCOT to commit for pollution control measures in respect of water/waste water, air/emission, solid waste and noise as per the standards prescribed by the TNPCB. The member industries will be mandated to take authorization for storage of hazardous solid waste, if any, from TNPCB and the solid waste will be sent to CPCB approved recyclers or to TSDF.

The initial requirement of power is 20 MW reported as. No DG ets will be used during construction period, as per the proposals

The proponent also furnished affidavit in a Non judicial stamp paper stated that,

- 1. We commit to the SEIAA that the fresh water requirement(4.5 MLD) for the proposed project will be met from Chennai Metropolitan Water Supply and Sewarage Board
- 2. The allottee industries will be mandated to ensure Zero liquid discharge as per TNPCB norms and the same will be monitored by concern Project Officer of SIPCOT.

The project activity is covered in 8(b) of the Schedule and falls under 'B1' category. As per the amendment dt. 1.12.2009 to the EIA notification, 2006, the industrial estate of area less than 500 ha but contain building and construction projects > 20,000 sq.m and or development area more than 50 ha will be treated as activity listed at serial no. 8 (a) or 8 (b) in the schedule as the case may be.

In this proposal, no 'A' or 'B' category industry has been proposed to be housed and also the development area (249.28.63 ha) is more than 50 ha and hence, this project is considered as 8 (b) category which requires EIA report and does not require Public Consultation. Therefore the project does not require Public Consultation as per Para 7(i) III Stage (3) (d) 'Public Consultation' of EIA Notification, 2006.

The SEAC, after due consideration of the relevant documents submitted by the project proponent and additional clarifications furnished in response to its observations has recommended in its 60th SEAC meeting held on 25.09,2014 to the SEIAA, Tamil Nadu to grant Environmental Clearance to this project.

The project was considered by the SEIAA-TN in its 124th meeting held on 27.03.2015 in detail and decided to grant EC. Accordingly, SEIAA hereby accords Environmental Clearance to the above project under the provisions of EIA Notification dated 14th September, 2006, as amended with validity for five

Member Secre



years from the date of issue of EC, subject to the strict compliance of the terms and conditions stipulated below:

PART A- SPECIFIC CONDITIONS

Construction Phase

- i) "Consent for Establishment" shall be obtained by SIPCOT as well as by all member industries from the Tamil Nadu Pollution Control Board and a copy shall be submitted to the SEIAA, Tamil Nadu before taking up of any construction activity at the site.
- si) SIPCOT shall not alter, change or reroute the natural course of the water bodies either partly or wholly and shall ensure to take every precautionary steps to keep the alignment, direction of flow, size etc of the water bodies to have its natural and smooth passage in existence over year.
- siii) SIPCOT shall ensure that any construction/ development activity shall not change or alter the course of storm water flow either directly or indirectly and shall ensure that every precautionary step shall be taken to ensure the natural existence of waterways with respect to the nearby lakes.
- SIPCOT shall mandated that all member units provide complete closed pipeline system for the collection, storage and Reuse systems for the treated sewage/ trade effluent generated from the individual industry with provisions to ensure regular treated sewage/ effluent sample collection periodically from all the individual industries to ensure the degree of treatment and also to ensure complete compliance of the standards prescribed by the TNPCB.
- SIPCOT shall mandated that the member units should be commissioned only after securing water supply connection from the CMWSSB by SIPCOT.

SIPCOT shall adhere the following conditions and also mandated to all its member units to adhere the conditions.

- 1. The excavated earth / construction debris must be used within the premises only.
- 2. The solid waste in the form of excavated earth excluding the top soil scientifically utilized for approach road and peripheral roads constructions.

- 3. All the top soil excavated during construction activities should be stored for use in horticulture/landscape development within the project site.
- 4. Disposal of other construction debris during construction phase should not create any adverse effect on the neighboring communities and be disposed of only in approved sites with the approval of competent authority with necessary precautions for general safety and health aspects of people.
- 5. Adequate potable drinking water and sanitary facilities should be provided for construction workers at the site. The safe disposal of waste water and solid wastes generated during the construction phase should be ensured.
- 6. All required sanitary and hygienic measures should be in place before starting construction activities and they have to be maintained throughout the construction phase.
- 7. For disinfection of waste-water, system using ultra violet radiation shall be adopted.
- 8. For Solid-waste management, composting arrangements shall be provided for biodegradable waste at site.
- 9. The e waste generated shall be handed over to the authorized recyclers.
- 10. All the labourers to be engaged for construction should be screened for health and adequately treated before and during their employment on the work at the site.
- 11.A First Aid Room shall be provided with qualified personnel during operation of the project.
- 12. Disposal of muck, generated during the construction phase should be so managed as not to create any adverse effect on the neighboring areas and communities and be disposed of only in approved sites with the approval of the concerned local body with necessary precautions for general safety and health aspects of people.
- 13. Soil and ground water samples shall be tested to ascertain that there is no threat to ground water quality by leaching of heavy metals and other toxic contaminants.
- 14 Construction spoils and spills including bituminous materials and other hazardous materials must not be allowed to contaminate water courses.

SEIAA-TN

Page 5 of 15

The dump sites for such materials must be impervious so that they do not leach into the ground water.

- 15. No ground water shall be drawn with in SIPCOT area for construction period. .
- 16. Vehicles hired for bringing construction materials to the site should be in good operable condition and should conform to air and noise emission standards, prescribed by TNPCB/CPCB. The vehicles should be operated only during non-peak hours.
- 17. Ambient air and noise level should conform to residential standards prescribed by the TNPCB both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during construction phase and results of monitoring shall be furnished to the Tamilnadu Poliution Control Board by recording base-line date of recent origin. Adequate measures to reduce air and noise pollution during construction shall be adopted, conforming to the norms prescribed by the TNPCB on noise limits.
- 18. Building materials composed wholly or partly of fly Ash should be used in the construction activities as per the provision of Fly ash Notification of September, 1999 as amended in August, 2003.
- 19. Ready mixed concrete must be used in building construction.
- 20. Storm water control and its re-use shall be as per CGWB and BIS standards for various applications.
- 21. Water demand during construction should be reduced by use of premixed concrete, curing agents and other best practices prevalent.
- 22. Fixtures for showers, toilet flushing and drinking water should be of low flow type by adopting the use of aerators / pressure reducing devices / sensor based control.
- 23. Use of glass may be reduced by up to 40% to reduce the electricity consumption load on air conditioning. If necessary, high quality double glass with special reflecting outside coating shall be used for windows.
- 24. Roof should be designed to meet prescriptive requirement of Energy Conservation Building Code (ECBC) by the use of appropriate thermal insulation material.
- 25. Opaque wall should be made to meet prescriptive requirement as per Energy Conservation Building Code which is mandatory for all air conditioned spaces by use of appropriate thermal insulation material.

- 26. Proper approach road for fire fighting vehicles and for rescue operations in the event of emergency shall be provided.
- 27. Adequate fire protection equipments and rescue arrangements should be made.
- 28. A separate cell shall be formed and kept in readiness with suitable trained personnel for handling of fire fighting equipments / operations.
- 29. Design of buildings should be in conformity with the Seismic Zone Classification.
- 30. All Energy Conservation Building Code (ECBC) norms shall be adopted.
- 31. Rubber padding to absorb noise while loading & unloading operation should be provided.
- **32.** The probable date of commissioning of the project supported with necessary bar charts shall be furnished to the SEIAA, Tamil Nadu.
- 33. SIPCOT shall conduct EIA study for one season excluding rainy season for all parameters such as water, air, noise, waste water etc and submit to SEIAA before March 2014.

Operation Phase

- i) SIPCOT shall ensure that the water bodies shall be kept in their natural course without any change in its alignment, direction, capacity etc during entire operation phase of the project.
- ii) SIPCOT shall also ensure that the catchment area of the adjacent lakes shall not be disturbed or realigned or redistributed or restricted etc during the entire operation phase of the project.
- iii) No bund shall be formed around the premises of SIPCOT which obstruct the rain water flow to the lakes located abetting the Industrial Park.
- sewage/ trade effluent collection, storage and Reuse system shall not have any access at any cost, to the water bodies. All precautionary steps shall be effectively taken and shall be continuously monitored by the Developer so as to prevent the leachate or discharge of the treated sewage/ trade effluent into canal/ Lakes.
- v) The irrigational rights of the lands / land owners whose lands are not yet acquired should not be either disturbed or denied for any reasons; it should be ensured that they get not only required and eligible water

Member Secretary

-Section

- supply to their patta lands, but also should have free access to their respective lands.
- vi) SIPCOT shall ensure that only after Rehabilitation & Resettlement ie., after making payment to all the land owners as per law, the land can be allotted to the member industries.
- vii) The lands under litigation shouldn't be sold/handed over to any industry till the judgement is finalised and delivered in favour of SIPCOT by the concerned court.
- viii) SIPCOT shall ensure that the Green Belt Development as committed including the premises owned by the individual industries and a saving clause in the allotment/sale deed executed with every industry shall be provided.
- SIPCOT shall ensure that no CETP/ CMSWTSF shall be provided for the sewage, trade effluent, municipal solid waste generated from the individual industries except the facilities for the collection, storage and Reuse of the treated sewage/ trade effluent by member units.
- x) SIPCOT shall ensure that no allotment letter/ sale deed in any form shall be made to house category A or category B industry as prescribed in the schedule of EIA notification 2006. However, it is liberty to the Developer to make fresh application for EC before the concerned authority if the Developer so desires to allot / sale the industrial plot for the individual industry to house category A or category B type of industry as prescribed in the schedule of EIA notification 2006 for fresh Environment Clearance (EC).
- xi) SIPCOT shall house in the Industrial park only industries that do not attract the provision of EIA Notification 2006 as committed.
- xii) The water requirement shall be met from the CMWSSB as committed, by SIPCOT.
- xiii) The measures contemplated in the EIA report shall be adhered to by the SIPCOT.
- xiv) Treated sewage shall conform to the norms & standards prescribed by the Tamil Nadu Pollution Control Board.
- xv) There shall be no discharge of treated sewage / trade effluent outside the Pre Industrial Park at any time.
- xvi) No drawal of ground water is permitted within the SIPCOT Industrial Park premises during construction/ operation phase.
- xviii) SIPCOT shall mandate the member units of the Industrial Park to discharge emissions within permissible limits only and to install



adequate APC measures and to allot 30% of the plot area for green belt development and to install rain water harvesting structures.

- SIPCOT shall mandate that all its unit shall furnish separate plan of xviii) action for disposal of treated sewage during monsoon months such as optimal / minimized usage of water, regulate the application of treated sewage to avoid stagnation etc.
- The SIPCOT shall énsure that storm water drain provided at project xix) site shall be maintained without chocking for stagnation and should also ensure that the storm water shall be properly disposed in the natural drainage course.

SIPCOT as well as its member units shall mandated to comply the following conditions:

- Organic converter shall be installed for treating the organic waste and 1. sludge from septic tank and the treated mass shall be used as manure.
- The SIPCOT shall ensure that rain water collected from the covered 2. roof of the buildings; etc shall be scientifically harvested so as to ensure the maximum beneficiation of rain water harvesting.
- SIPCOT shall mandate all its member units that Rain water harvesting 3. for surface run-off, should be filtered before recharging the surface run off, pre-treatment with screens, settlers etc. must be done to remove suspended matter, oil and grease.
- The proponent should also ensure to keep necessary road width as 4. per O.M. dated 7.2.12 of MOEF, GOI, New Delhi with respect to high rise buildings.
- The Plastic wastes shall be segregated and disposed through 5. authorized recyclers.
- A First Aid Room shall be provided with qualified personnel during 6. operation of the project.
- Adequate fire protection equipments and rescue arrangements should 7. be made.
- 8. A separate cell shall be formed and kept in readiness with suitable trained personnel for handling of fire fighting equipments / operations.

- 9. The acoustic enclosures shall be installed at all noise generating equipments such as DG sets, air conditioning systems, etc. and the noise level shall be maintained as per MoEF / CPCB / TNPCB guidelines / norms both during day and night time.
- 10. The green belt design along the periphery of the plot shall achieve attenuation factor conforming to the day and night noise standards prescribed for residential land use. The open spaces inside the plot shall be suitably landscaped and covered with vegetation of suitable variety.
- 11. Application of solar energy should be incorporated for illumination of common areas, lighting for gardens and street lighting in addition to provision for solar water heating. A hybrid system or fully solar system for a portion of the buildings shall be provided.
- 12. Traffic congestion near the entry and exit points from the roads adjoining the proposed project site shall be avoided. Parking shall be fully internalized and no public space should be utilized.
- A report on the energy conservation measures conforming to energy conservation norms prescribed by the Bureau of Energy Efficiency shall be prepared incorporating details about building materials & technology, R & U factors etc and submitted to the SEIAA in three month's time.
- 14. Incremental pollution loads on the ambient air quality, noise and water quality shall be periodically monitored after commissioning of the project.
- 15. SIPCOT shall collect periodical water samples in the adjacent lakes and sufficient well water samples atleast once in 3 months for physiochemical and biological analysis and shall keep the baseline data for record. The compiled annual Report of Analysis shall be forwarded to TNPCB to ascertain the changes in the quality of the lake water, if any followed by remediation / action
- 16. NOC from Forest Department / Chief Wildlife Warden should be obtained for reserve forests or Wild Life Sanctuaries located within 10 Km radius from the boundary of SIPCOT area before allotting land to member industries.

PART-B. GENERAL CONDITIONS (Construction and Operation stage)



- It is mandatory for the Project proponent to furnish to the SEIAA, Half yearly compliance report in Hard and Soft copies on 1st June and 1st December of each calendar year in respect of the conditions stipulated in the prior Environmental Clearance.
 - ii) In the case of any change(s) in the scope of the project or in the product mix, a fresh appraisal by the SEAC/SEIAA shall be obtained.
 - iii) The SEIAA reserves the right to add additional safeguard measures subsequently, if found non compliance of EC conditions and to take action including revoking of this Environmental Clearance as the case may be.
 - iv) All other statutory clearances such as the approvals for storage of diesel from Chief Controller of Explosives, Fire and Rescue Services Department, Civil Aviation Department, Forest Conservation Act, 1980 and Wild Life (Protection) Act, 1972, State / CMWSSB, Coastal Regulatory Zone Authority, other statutory and other authorities as applicable to the project shall be obtained by project proponent from the competent authorities.
 - v) The project authorities should advertise with basic details at least in two local newspaper widely circulated, one of which shall be in the vernacular language of the locality concerned, within 7 days of issue of clearance and a copy of the clearance letter is available with the State Pollution Control Board and also at website of SEIAA, TN and a copy of the same should be forwarded to the Regional Office of the MoEF located at Chennal.
 - vi) Under the provisions of Environment (Protection) Act, 1986, legal action shall be initiated against the project proponent, if it was found that Construction of the project has been started without obtaining Environmental Clearance, and for action for any violation of any condition stipulated in the Environmental Clearance.
 - vii) The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent



to the Regional Office of MoEF, Bengaluru, the respective Zonal Office of CPCB, Bengaluru and the TNPCB. The criteria pollutant levels namely; SPM, RSPM, SO2, NOx (ambient levels as well as stack emissions) or critical sectoral parameters, indicated for the project shall be monitored and displayed at a convenient location near the main gate of the company in the public domain.

- viii)A copy of the clearance letter shall be sent by the proponent to the Block Development Officer and the Local NGO, if any, from whom suggestions /representations, if any, have been received while processing the proposal. The clearance letter shall also be put on the website of the proponent.
- ix) Personnel working in dusty areas should wear protective respiratory devices and they should also be provided with adequate training and information on safety and health aspects. Occupational health surveillance program of the workers should be undertaken periodically to observe any contractions due to exposure to dust and take corrective measures, if needed.
- x) Periodical medical examination of the workers engaged in the project shall be carried out and records maintained. For the purpose, schedule of health examination of the workers should be drawn and followed accordingly. The workers shall be provided with personnel protective measures such as masks, gloves, boots etc.
- xi) A separate environmental management cell with suitable qualified personnel should be set-up under the control of a Senior Executive, who will report directly to the Head of the Organization.
- xii) The funds earmarked for environmental protection measures should be kept in separate account and should not be diverted for other purpose. Year wise expenditure should be reported to the Ministry of Environment and Forests and its Regional Office located at Chennai.
- xiii)The Regional Office of the Ministry located at Chennai shall monitor compliance of the stipulated conditions. The project authorities should extend full cooperation to the officer (s) of the Regional Office by furnishing the requisite data / information / monitoring reports.
- The project proponent shall submit six monthly reports on the



status of compliance of the stipulated environmental clearance conditions including results of monitored data (both in hard copies as well as by e-mail) to the Ministry of Environment and Forests, its Regional Office Chennai, the respective Zonal Office of Central Pollution Control Board, SEIAA, TN and the State Pollution Control Board.

- xv) The environmental statement for each financial year ending 31st March in Form-V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of environmental clearance conditions and shall also be sent to the Regional Office of the Ministry of Environment and Forests, Chennal by e-mail.
- xvi) The Environmental Clearance does not absolve the applicant/proponent of his obligation/requirement to obtain other statutory and administrative clearances from other statutory and administrative authorities.
- This Environmental Clearance does not imply that the other statutory / administrative clearances shall be granted to the project by the concerned authorities. Such authorities would be considering the project on merits and be taking decisions independently of the Environmental Clearance.
- xviii) The SEIAA, TN may alter/modify the above conditions or stipulate any further condition in the interest of environment protection.
- The SEIAA, TN may cancel the environmental clearance granted xix) to this project under the provisions of EIA Notification, 2006, if, at any stage of the validity of this environmental clearance, if it is found or if it comes to the knowledge of this SEIAA, TN that the project proponent has deliberately concealed and/or submitted false or misleading

information or inadequate data for obtaining the environmental clearance.

- xx) Failure to comply with any, of the conditions mentioned above may result in withdrawal of this clearance and attract action under the provisions of the Environment (Protection) Act, 1986.
- provisions of the Water (Prevention & Control of Pollution) Act, 1974, the Air (Prevention & Control of Pollution) Act, 1981, the Environment (Protection) Act, 1986, the Public Liability Insurance Act, 1991, along with their amendments draft Minor Mineral Conservation & Development Rules, 2010 framed under MMDR Act 1957, National Commission for protection of Child Right Rules, 2006 and rules made there under and also any other orders passed by the Hon'ble Supreme Court of India / Hon'ble High Court of Madras and any other Courts of Law relating to the subject matter.
- xxii) Any appeal against this environmental clearance shall lie with the National Green Tribunal, if preferred, within a period of 30 days as prescribed under Section 16 of the National Green Tribunal Act, 2010.

Member Secretary

Copy to:-

- 1. The Secretary to Government, Environment & Forests Dept, Govt. of Tamil Nadu, Fort St. George, Chennai 9.
- The Secretary to Government, Industries Dept, Govt. of Tamil Nadu, Fort St. George, Chennai - 9.
- 3. The Chairman, Central Pollution Control Board, Parivesh Bhavan, CBD Cum-Office Complex, East Arjun Nagar, New Delhi 110032.
- 4. The Member Secretary, Tamil Nadu Pollution Control Board, 76, Mount Salai, Guindy, Chennai-600 032.
- 5. The Additional Principal Chief Conservator of Forests, Regional Office (SZ), 34, HEPC Building, 1st & 2nd Floor, Cathedral Garden Road,

Member Secretary

ENVIRONMENTAL CLEARANCE

ţř.

Nungampakkam, Chennai - 34.

- 7. Monitoring Cell, I A Division, Ministry of Environment & Forests, Paryavaran Bhavan, CGO Complex, New Delhi 110003.
- 8. The District Collector, Dt. Collectorate, Kancheepuram District.
- 9. The Commissioner, Sriperumbudur Taluk, Kancheepuram District.
- 10. The Chief Engineer (Chennai Region), WRO, Taramani, Chennai.
- 11. Stock File.

Member Secretary **SEIAA-TN**



TAMIL NADU POLLUTION CONTROL BOARD

Category of the Industry:

RED

CONSENT ORDER NO. 210127977199 DATED: 10/08/2021.

PROCEEDINGS NO.T4/TNPCB/F.1366SPR/RL/SPR/A/2021 DATED: 10/08/2021

SUB: TNPC Board-Consent for Establishment-M/s. SIPCOT INDUSTRIAL PARK, VAIPUR MATHUR 71, 72, 73, 74, 75, 76, 77, 305, 306, 307, 309, 310,311, 312,313, 314, 315, 316, 317, 318, 319, 320,321,322, 323, 324, 325, 326, 327, 328, 329, 330, 331 of Mathur village and S.F.nos. 201/2, 202,204, 205, 206,207, 208pt of Perinjambakkam village., MATHUR village, Sriperumbudur Taluk and Kancheepuram District - for the establishment or take steps to establish the industry under Section 21 of the Air(Prevention and control of Pollution)Act,1981, as amended in 1987(Central Act. 14 of 1981)-Issued -Reg.

REF: 1. Unit's application no. 7977199 dated: 26.01.2017 2. IR.No: F.1366SPR/RL/AE/SPR/2020 dated 30/12/2020

- 3. Minutes of the 185th TSC meeting vide item no. 185-04 dated:20.01.2021.
- 4. Minutes of the 187th TSC meeting vide item no. 187-01 dated:29.07.2021.

Consent to establish or take steps to establish is hereby granted under Section 21 of the Air (Prevention and control of Pollution) Act,1981, as amended in 1987 and the Rules and Orders made there under to

The Managing Director,

M/s . SIPCOT INDUSTRIAL PARK, VAIPUR MATHUR

S.F. No.S.F.nos.15,16, 17, 18, 56pt, 61pt, 63, 165pt, 166,167 pt, 168, 169,170, 171 pt, 172, 173, 174pt, 181, 222, 227, 228,229,230, 231, 233,234, 236, 237, 238, 239, 240,241, 242, 243, 244, 245,246, 247, 248, 249, 250, 251, 252, 253, 254, 255,256, 257, 258, 259, 260 of Vaipur village, S.F.nos. 44, 46, 47,48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 326, 327, 328, 329, 330, 331 of Mathur village and S.F.nos. 201/2, 202,204, 205, 206,207, 208pt of Perinjambakkam village.,

MATHUR Village,

Sriperumbudur Taluk,

Kancheepuram District.

Authorizing occupier to establish or take steps to establish the industry in the site mentioned below:

S.F. No. S.F.nos.15,16, 17, 18, 56pt, 61pt, 63, 165pt, 166,167 pt, 168, 169,170, 171 pt, 172, 173, 174pt, 181, 222, 227, 228, 229, 230, 231, 233, 234, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255,256, 257, 258, 259, 260 of Vaipur village, S.F.nos. 44, 46, 47,48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 325, 326, 327, 328, 329, 330, 331 of Mathur village and S.F.nos. 201/2, 202,204, 205, 206,207, 208pt of Perinjambakkam village.,

MATHUR Village,

Sriperumbudur Taluk,

Kancheepuram District.

This Consent to establish is valid upto March 31, 2022, or till the industry obtains consent to operate under Section 21 of the Air (Prevention and control of Pollution) Act, 1981, as amended in 1987 whichever is earlier subject to special and general conditions enclosed.

For Member Secretary, Tamil Nadu Pollution Control Board, Chennai

To

The Managing Director,

M/s.SIPCOT INDUSTRIAL PARK, VAIPUR MATHUR,

State Industries Promotion Corporation of Tamilnadu Limited, 19-A, Rukmani Lakshmipathy Road, Post Box No. 7223, Egmore,

Chennai, Kancheepuram District

Pin: 600008

Copy to:

- 1. The Commissioner, SRIPERUMBUDUR-Panchayat Union, Sriperumbudur Taluk, Kancheepuram District .
- 2. The District Environmental Engineer, Tamil Nadu Pollution Control Board, SRIPERUMBUDUR.
- 3. The JCEE-Monitoring, Tamil Nadu Pollution Control Board, Chennai.
- 4. File

SPECIAL CONDITIONS

1. This consent to establish is valid for establishing the facility for the manufacture of products/byproducts (Col. 2) at the rate (Col 3) mentioned below. Any change in the product/byproduct and its quantity has to be brought to the notice of the Board and fresh consent has to be obtained.

Sl. No.	Description	Quantity	Unit
	Product Details		
1.	It is an Industrial Park for development and maintenance of infrastructure such as roads, storm water drains, water supply, power supply through TANGEDCO, etc., to accommodate industries, which does not fall under the purview of EIA Notification 2006 and its amendments.	249.2863	Hectares

2. This consent to establish is valid for establishing the facility with the below mentioned emission/noise sources along with the control measures and/or stack. Any change in the emission source/control measures/change in stack height has to be brought to the notice of the Board and fresh consent has to be obtained if necessary.

I	Point source emission with stack :							
Stack No.	Point Emission Source	Air pollution Control measures	Stack height from Ground Level in m	Gaseous Discharge in Nm3/hr				
II	Fugitive/Noise emission :							
Sl. No.	Fugitive or Noise Emission sources	Type of emission	Control measures					

3. **Special Additional Conditions:**

The unit shall install the approved retrofit emission control device/equipment with at least 70% Particulate matter reduction efficiency on all DG sets with capacity of 125 KVA and above or otherwise the unit shall be shift to gas based generators within the time frame prescribed in the notification No. TNPCB/Labs/DD(L)02151/2019 dated 10.06.2020 issued by TNPCB.

4. Additional Conditions:

- 1. The unit shall comply with the conditions as stipulated in the Environmental Clearance obtained from SEIAA, TN vide Lr.No.SEIAA/TN/ F.662/ 8(b)/385/ 2012 Dated 01.04.2015.
- 2. The unit shall conduct Ambient Noise level survey report and Ambient Air Quality survey report for base line data to assess the quality of Ambient Air and Ambient Noise level and submit the report within one month's time.
- 3. The unit shall remit consent fee in case of revision by the Government.

For Member Secretary, Tamil Nadu Pollution Control Board, Chennai

GENERAL CONDITIONS

- 1. This consent to establish cannot be construed as consent to operate and the unit shall not commence the operation without obtaining the Consent to operate.
- 2. The applicant shall make a request for grant of consent to operate at least thirty days, before the commissioning of trial production.
- 3. Any Change in the details furnished in the conditions has to be brought to the notice of the Board and got approved by the Board, before obtaining consent to operate under the said Act.
- 4. The unit has to comply with the provisions of Public Liability Insurance Act, 1991 to provide immediate relief in the event of any hazard to human beings, other living creatures/plants and properties while handling and storage of hazardous substances (wherever applicable).
- 5. Consent to operate will not be issued unless the unit complies with the conditions of consent to establish.
- 6. The unit shall provide adequate water sprinklers for the control of dust emission during the loading and unloading of construction material so as to minimize the dust emission.
- 7. The unit shall provide water sprinklers along the temporary roads inside the premises to avoid fugitive dust emission during the vehicle movements.
- 8. The unit shall develop green belt of adequate width around the premises.
- 9. In case there is any change in the management, the unit shall inform the change with relevant documents immediately.

For Member Secretary, Tamil Nadu Pollution Control Board, Chennai

** This consent order is computer generated by OCMMS of TNPCB and no signature is needed**



TAMIL NADU POLLUTION CONTROL BOARD

Category of the Industry:

RED

CONSENT ORDER NO. 210117977199 DATED: 10/08/2021.

PROCEEDINGS NO.T4/TNPCB/F.1366SPR/RL//SPR/W/2021 DATED: 10/08/2021

SUB: TNPC Board-Consent for Establishment-M/S SIPCOT INDUSTRIAL PARK, VAIPUR MATHUR S.F No. S.F.nos.15,16, 17, 18, 56pt, 61pt, 63, 165pt, 166,167 pt, 168, 169,170, 171 pt, 172, 173, 174pt, 181, 222, 227, 228,229,230, 231, 233,234, 236, 237, 238, 239, 240,241, 242, 243, 244, 245,246, 247, 248, 249, 250, 251, 252, 253, 254, 255,256, 257, 258, 259, 260 of Vaipur village, S.F.nos. 44, 46, 47,48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 71, 72, 73, 74, 75, 76, 77, 305, 306, 307, 309, 310,311, 312,313, 314, 315, 316, 317, 318, 319, 320,321,322, 323, 324, 325, 326, 327, 328, 329, 330, 331 of Mathur village and S.F.nos. 201/2, 202,204, 205, 206,207, 208pt of Perinjambakkam village., MATHUR Village, Sriperumbudur Taluk, Kancheepuram District - for the establishment or take steps to establish the industry under Section 25 of the Water (Prevention and control of Pollution)Act,1974, as amended in 1988(Central Act 6 of 1974)- Issued- Reg.

REF: 1. Unit's application no. 7977199 dated: 26.01.2017

- 2. IR.No: F.1366SPR/RL/AE/SPR/2020 dated 30/12/2020
- 3. Minutes of the 185th TSC meeting vide item no. 185-04 dated:20.01.2021.
- 4. Minutes of the 187th TSC meeting vide item no. 187-01 dated:29.07.2021.

Consent to establish or take steps to establish is hereby granted under Section 25 of the Water (Prevention and control of Pollution) Act,1974, as amended in 1988(Central Act 6 of 1974) (hereinafter referred to as 'The Act') and the Rules and Orders made there under to

The Managing Director,

SIPCOT INDUSTRIAL PARK, VAIPUR MATHUR

Authorizing occupier to establish or take steps to establish the industry in the site mentioned below:

S.F. No.S.F.nos.15,16, 17, 18, 56pt, 61pt, 63, 165pt, 166,167 pt, 168, 169,170, 171 pt, 172, 173, 174pt, 181, 222, 227, 228,229,230, 231, 233,234, 236, 237, 238, 239, 240,241, 242, 243, 244, 245,246, 247, 248, 249, 250, 251, 252, 253, 254, 255,256, 257, 258, 259, 260 of Vaipur village, S.F.nos. 44, 46, 47,48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 71, 72, 73, 74, 75, 76, 77, 305, 306, 307, 309, 310,311, 312,313, 314, 315, 316, 317, 318, 319, 320,321,322, 323, 324, 325, 326, 327, 328, 329, 330, 331 of Mathur village and S.F.nos. 201/2, 202,204, 205, 206,207, 208pt of Perinjambakkam village.

MATHUR Village,

Sriperumbudur Taluk,

Kancheepuram District.

This Consent to establish is valid upto **March 31, 2022**, or till the industry obtains consent to operate under Section 25 of the Water (Prevention and control of Pollution) Act, 1974, as amended in 1988 whichever is earlier subject to special and general conditions enclosed.

For Member Secretary, Tamil Nadu Pollution Control Board, Chennai

То

The Managing Director,

M/s.SIPCOT INDUSTRIAL PARK, VAIPUR MATHUR,

State Industries Promotion Corporation of Tamilnadu Limited, 19-A, Rukmani Lakshmipathy Road, Post Box No. 7223, Egmore, Chennai,

Pin: 600008

Copy to:

- 1. The Commissioner, SRIPERUMBUDUR-Panchayat Union, Sriperumbudur Taluk, Kancheepuram District .
- $2.\ The\ District\ Environmental\ Engineer,\ Tamil\ Nadu\ Pollution\ Control\ Board,\ SRIPERUMBUDUR.$
- 3. The JCEE-Monitoring, Tamil Nadu Pollution Control Board, Chennai.

4. File

SPECIAL CONDITIONS

1. This consent to establish is valid for establishing the facility for the manufacture of products/byproducts (Col. 2) at the rate (Col 3) mentioned below. Any change in the product/byproduct and its quantity has to be brought to the notice of the Board and fresh consent has to be obtained.

Sl. No.	Description	Quantity	Unit
	Product Details		
1.	It is an Industrial Park for development and maintenance of infrastructure such as roads, storm water drains, water supply, power supply through TANGEDCO, etc., to accommodate industries, which does not fall under the purview of EIA Notification 2006 and its amendments.	249.2863	Hectares

2. The unit shall provide Sewage Treatment Plant and /or Effluent Treatment Plant as indicated below.

THE UIII SH	all provide Sewage Treatment Pla	int and /or Errident Treatme	ant I faint as indicated below.
a	Sewage Treatment Plant:		
	Treatment stat	us: Septic Tank and SP/DT	•
SL. No.	Name of the Treatment Unit	No. of Units	Dimensions in metres
1.	Septic Tank at SIPCOT project office	1	4.2*2.3*1.9
2.	Soak Pit	1	1.0m dia x 2.5 m Ht
	Treatment	t status: Individual STP	
SL. No.	Name of the Treatment Unit	No. of Units	Dimensions in metres
1.	Member units will have their own STP	0	-
b	Effluent Treatment Plant:		
	Treatment	t status: Individual ETP	
SL. No.	Name of the Treatment Unit	No. of Units	Dimensions in metres
1.	Member units will have their own ETP	0	-
	Treatment status: No tra	ade effluent and hence does	s not arise
SL. No.	Name of the Treatment Unit	No. of Units	Dimensions in metres
1.			
2.			

3. This consent to establish is valid for establishing the facility with the below mentioned outlets for the discharge of sewage/trade effluent. Any change in the outlets and the quantity has to be brought to the notice of the Board and fresh consent has to be obtained.

Outlet No.	Description of Outlet	Maximum daily discharge in KLD	Point of disposal							
Effluent Ty	Effluent Type : Sewage									
1.	Sewage	0.57	On Industrys own land							
Effluent Ty	pe : Trade Effluent									

4. Additional Conditions:

- 1. The unit shall comply with the conditions as stipulated in the Environmental Clearance obtained from SEIAA, TN vide Lr.No.SEIAA/TN/ F.662/ 8(b)/385/ 2012 Dated 01.04.2015.
- 2. The issue of CTE to the project shall not be construed as CTO and shall not commission the project without obtaining CTO from the Board.
- 3. The unit shall start its establishment activities only after getting the necessary project/building approvals from the competent authorities.
- 4. This consent order does not absolve from obtaining necessary permission / Clearance from other Authority or under other statutes as applicable.

 5. The stability of the entire building/ STP does not falls under the purview of the TNPC Board.
- 6. The unit shall obtain planning permission and building plan approval from the competent authority and furnish the same to the Board.
- 7. The unit shall earmark the buffer zone all around the periphery of the layout.
- 8. The unit shall allow only housing the industries that do not attract the provisions of EIA notification 2006 as amended in the industrial park as per the EC obtained.
- 9. The unit shall submit baseline data for ground water to assess the quality of ground water for 1 KM radius outside the boundary of the project and also inside available open wells within a month's time.
- 10. The unit shall monitor the ground water in and around the unit premises periodically, so as to assess its quality and submit the same to the Board.
- 11. The unit has to ensure that all the member Industries within the industrial Park shall make their own arrangements to achieve zero discharge of the trade effluents, solid waste & E waste management, gaseous emission and noise control measures to achieve the standards prescribed by the TNPCB.
- 12. The unit shall obtain the necessary permission / NOC of water supply from the TWAD Board / competent Authority.
- 13. The unit shall provide septic tank followed by soak pit to treat the sewage generated from SIPCOT administrative building, so as to achieve the standards prescribed by the Board.
- 14. The unit shall ensure that the allotted industrial units obtain consent from the TNPCB separately for their establishment & operation in this industrial estate.
- 15. The unit shall ensure that 33% of the total area of the project site should be covered with green belt.
- 16. The proponent shall provide Rain Water Harvesting pits so as to recharge the ground water table.
- 17. The bio degradable solid waste, non bio degradable solid waste, STP sludge, etc generated from the project activity shall be properly collected, segregated and disposed as per the provision of Solid waste(Management and Handling) Rules, 2016.

 18. The unit shall allot 5% (9.95 Hectares) of the total plot area (199.04 Hectares) for Solid Waste
- Management as reported in the unit's letter dated 27.02.2021.
- 19. The plastic wastes shall be segregated and disposed as per the provisions of Plastic Waste (Management and Handling) Rules, 2016.
- 20. The unit shall remit consent fee in case of revision by the Government.

For Member Secretary, Tamil Nadu Pollution Control Board,

GENERAL CONDITIONS

- 1. This consent to establish cannot be construed as consent to operate and the unit shall not commence the operation without obtaining the Consent to operate.
- 2. The applicant shall make a request for grant of consent to operate at least thirty days, before the commissioning of trial production.
- 3. Any Change in the details furnished in the conditions has to be brought to the notice of the Board and got approved by the Board, before obtaining consent to operate under the said Act.
- 4. The unit has to comply with the provisions of Public Liability Insurance Act, 1991 to provide immediate relief in the event of any hazard to human beings, other living creatures/plants and properties while handling and storage of hazardous substances (wherever applicable).
- 5. Consent to operate will not be issued unless the unit complies with the conditions of consent to establish.
- 6. The unit shall provide adequate water sprinklers for the control of dust emission during the loading and unloading of construction material so as to minimize the dust emission.
- 7. The unit shall provide water sprinklers along the temporary roads inside the premises to avoid fugitive dust emission during the vehicle movements.
- 8. The unit shall develop green belt of adequate width around the premises.
- 9. In case there is any change in the management, the unit shall inform the change with relevant documents immediately.

For Member Secretary, Tamil Nadu Pollution Control Board, Chennai

** This consent order is computer generated by OCMMS of TNPCB and no signature is needed**



CHIEF ENGINEER (0&M-I)

CHENNAI METROPOLITAN WATER SUPPLY AND SEWERAGE BOARD



Lr.No:CMWSSB/C.E(O&M)II/S.E(WWT&R) / 45 TTRO-KOY / SIPCOT / 2020-21, Dated:13.04.2020

To
The Managing Director,
SIPCOT,
19-A, Rukmani Lakshmipathi Road,
Egmore,
Chennai - 600 008.

Sub:

CMWSSB – C.E(O&M-II) – S.E(W.W.T&R) – "Design, Build and Operate for 15 years (DBO) a 45 MLD capacity Tertiary Treatment Reverse Osmosis (TTRO) Plant at Koyambedu including supply, laying and maintenance of M.S. transmission main for conveying product water to various SIPCOT industries situated at Irungattukottai, Sriperumbudur and Oragadam" – Works Completed in all aspects – Inaugurated and Commissioned by the Hon'ble Chief Minister of Tamilnadu on 29.11.2019 – Supply of TTRO Water to the M/s. SIPCOT Industrial hub located at Irungattukottai, Pillaipakkam, Vallamvadagal, Sriperumbudur and Oragadam – Commenced from 18.12.2019 – Security deposit to be remitted –Requested – Reminder - Reg.

Ref:

Lr.No: CMWSSB / C.E(O&M)II / S.E(WWT&R) / 45 TTRO-KOY / SIPCOT / 2019-20, Dated: 06.12.2019,16.12.2019 & 24.01.2020.

The work of "Design, Build and Operate for 15 years (DBO) a 45 MLD capacity Tertiary Treatment Reverse Osmosis (TTRO) Plant at Koyambedu including supply, laying and maintenance of M.S. transmission main for conveying product water to various SIPCOT industries situated at Irungattukottai, Sriperumbudur and Oragadam" has been completed in all aspects and has been inaugurated & commissioned by the Hon'ble Chief Minister of Tamilnadu on 29.11.2019. The supply of TTRO product water to the M/s SIPCOT industries located at Irungattukottai, Pillaipakkam, Vallamvadagal, Sriperumbudur and Oragadam from Koyambedu TTRO plant was commenced from 18.12.2019 onwards.

In this connection, it is submitted that, the request for remittance of security deposit for an amount of Rs.2.045 Crores towards the supply of TTRO product water to M/s SIPCOT industries from Koyambedu TTRO plant has been made since 06.12.2019 and further reminders were made vide under references cited.

In this connection, it is submitted that the requisite security deposit amount has not been remitted till date, inspite of continuous follow up with officials of M/s SIPCOT.

As CMWSSB is facing financial crunch for the past more than 5 years with the deficit of about Rs.300 Crores, it is very difficult to manage to remit the Electricity consumption charges of about Rs.1.5 Crores per month towards operation of TTRO plant & Intermediate storage Pumping Stations.

Hence it is requested to cause necessary instructions to the officials to expedite the remittance of security deposit of Rs.2.045 Crores immediately through RTGS/NEFT.

This is submitted for favour of information and requested for early action in this regard.

CHIEF ENGINEER (O&M-II)

பாசவம் — இக்கோ மாவட்டம் — இருப்பெருப்புரு ரி வட்டம் — இருக்காட்டுக் கோட்டை கூராமம் — சிப்சாட் தொழுல் வளர்கத்தில் இன்பந்தின் இதாழுற்சாகல குதுத்து— செய்பரம்பாக்கம் ஏராவிலுறுத்த கொளிர் மற்பும் நிலங்குகுத்த நிரிப்பாசவம் போச எட்சிய நிருல் 5 மில்கூடில் கூடி நிரி — வடும்குதில் — ஆகுக வெணியிடப் படுகிறது.

oursula (cuzpress

456 tem (1600) . . 134

gпа: 31.3.1997

படிக்கவும்:

Ofe C

- 1. மேலாகிகம் இயக்றநர், சிப்சாட் நோர்முக கடிதை என். 1026/96 நான்: 2.9.1996.
- 2. தமைகொடுப்பொறுயாளர், நூர்வள ததார அமைப்பு, செக்கை மோட்ஸ்ம், கிருஉஃகா கூடநிர் வழங்கல்தமை கடதை என். டபிரியே 1/5250/96, நாள். 24.12.1996.

பார்வை 1ல் கட்ட காதத்தில் சிப்காட், மேலாவ்மை இயக்குநேர் இருக் கோட்டுக்கோட்டை சிப்சாட் தொழில் வளைகத்திற்கு, அக்கு அடையைவுள்ள உதாடூடால் கார் தொழிற்சாவலக்கு தேவையான 1.1.மில்ஸ்மை கடை அடை தொளிரி உட்பட மொத்தம் தமார் 10 மில்ஷியம் கடை அடி தெண்ணி தேவை என்ற கோட்டுக் கொளிடுள்ளோ?

2. பார்வை 2ல் கட்ட கடித்தில் தலைமைப்பொறுமாளர் நிர் வள தோற அமைப்பு இத்தவை மட்டைலம் மற்பம் கிருத்தார் ஒடிதீர் வழங்கல் கீட்டம். கடந்த காவக்களில் செய்பறம்பாக்கம் ஏராயில் உள்ள நிர் நிலை ஒரு சீறாக இந்ததில்லை என்றம், நிரிக் கொள்ளனவு 1980ம் ஆண்டு 711 மில்வியட் கூற அடியாக ஒம், 1992ம் நிற்டு 485 மிலிலியில் கூற இடியாகவும் 1996ம் ஐஸ்டு 2401 மில்வியில் கோதிறையாகவும் இநிந்ததிறன், குறிப்பிட்டுக்கார். மேஷம் பதிவு செய்யப் பட்டுக்கை 13,223 ஒக்கர் ஐயக்கட்டுகளில் தற்போத விவசாயம் செய்யப்பட்டு வரும் 9800 ஒக்கர் நிலங்கதிக்கு நிர்பாககம் செய்தாக வேடிகைப் வெறை நிலை உள்ளத எக்றம் தறிப்பிட்டுக்கார். மேஷம் இத்தோரு இதக்கவை மாநகளுக்கு குடிதக்கிர் கைதியும் செய்பறம்பாக்கம் ஏரிவிலிருந்த வழங்க வேடிகையிருப்பதால் நிர் இருப்பை கருத்தில் கொள்டு தான் தவ்கிர வழங்க இடியம் என்ற குறிப்பிட்டுக்கார்.

3. தலைமைப்பொறியாகள் (இசக்குமை மூஃடலம் மேஃடும் கிருஉத்கா தேநீள் வழக்குல் இட்டம்) ல் வினக்கத்தை குருத்திற்கொட்டு எப்காட் தொழுல் வளாகத்தினரும் செயற்குறிப்பை ஐறக பார்சீகித்தது.

இது நெற்ற நடிக்கும் இது இது இது இது இது இது செலியம் பட்ட ஐயக்குட்டு பஞ்சிகளுக்காக தேவையாக தாக்கிர் மற்றம் செல்கக் நகருக்கு தை திருக்குத் தேவையாக தூறக்கு பூர்த்த செலித பூல் செல்பரம்பாக்கம்



undoors a's ten' I'm L'an volton.

Bollows mierdons.

Pl. Send a copy y living h

to SIPCOT. GM (The Pandy)

Tes information

(1)

Street 100

SE INGE

21/4

Sagnay clair ஏறுபிறுந்து நாள் ஒவ். එது 5 தேல்வூடு என தல சிப்சாட் தொழிற் வளாகத்திற்கு வழங்குவதற்கு திறக உடைகொடுகிறது. மேற்குட்ட 'குடியிறன திறைவேற். மூல், சிப்சாட் தொழில் வளாகத்துமர் பொருப்புறத்துவையில் புதிய தியந்துவைகைகுக்கு உட்பட்டு ஒப்பந்தத்தில் வகவொப்பமட்ட பூல்வதே நிர் அழங்க வேண்டும் எஸ்ட தலைமைப்பொறுகளாளர். கொல்கை மண்டலம். மூற்கம் கிருஉத்தா குஷநீர் வழங்கல் திட்டம் அறிவுலத்தப்படுகிறார்.

(ஆதநோவ் தனுப்பா)

குக்.பி. துப்தா. 'சூர்க்ச் செய்வர்.

QUEBIT:

தவைவமைப்பொறியாளர். நூர்வள ஆதார அமைப்பு, 'செக்கோன.5.

தள்ளமைப்பொறுயாளர், தீர்வமை ஐதார அமைப்பு, தெக்கும் மடுடையும் மற்றம் கிருகத்கா தொதூர் மேற்றம் வழங்கள் தனுற், தெயில்நாரு தொழில் வளர்ச்சி கழகம், 19 ஏ. ருக்முன் வட்சுமிபத் தோறு, எழும்பர், தெக்குவை 8

நகம்:

தொழில்தமைற*ிக*்டினை 5 நகராட்சி நிர்வாகம் மற்பம் ஞிநநீர் வழங்கல் தலு. வெக்குள் 5

/gerunn/gouducans/

ार्थ अस्त क्रम्प्र केलावर्ग प्रमान महाराज्य में प्रमू

18, 92nd Street, Ashok Nagar, Chennai - 600 083.

Ph: 42985555 Fax : 42985500 E-mail : labsales@hecs.in

Annexure - 4

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS FSSAI Notified Laboratory ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 1 of 1

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/AA/16/050923

Report Date: 11/09/2023

Address of the Client

: Vaipur Mathur

Sample Description

: Ambient Air Quality

Sampling Location

: Project Area

Sample Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

: 02/09/2023

-05/09/2023

Analysis Commenced On : 05/09/2023

Completed On: 11/09/2023

S.No.	Parameters	Units	Results Obtained	Test Method	NAAQ Stan	dards: 2009
1	Sulphur Dioxide	μg/m³	14.39	CPCB guide lines Volume 1: 2012	80 (24 hours)	50 (Annual)
2	Nitrogen Dioxide	μg/m³	25.18	IS 5182 (Part - 6): 2006	80 (24 hours)	40 (Annual)
3	Particulate Matter Size Less than 10 µm	μg/m³	58.29	IS 5182 (Part - 23): 2006	100 (24 hours)	60 (Annual)
4	Particulate Matter Size Less than 2.5 μm	μg/m³	25.60	IS 5182 (Part - 24) : 2019	60 (24 hours)	40 (Annual)
5	Carbon Monoxide	mg/m³	BLQ(LOQ 0.05)	IS 5182 (Part - 10): 1999	4 (1 hours)	2 (8 hours)
6	Lead	μg/m³	BLQ(LOQ 0.05)	IS 5182 (Part - 22): 2004	1 (24 hours)	0.5 (Annual)
7	Ozone	μg/m³	12.49	IS 5182 (Part - 9) : 1974	180 (1 hours)	100 (8 hours)
8	Ammonia	μg/m³	8.05	IS 5182 (Part - 25) : 2018	400 (24 hours)	100 (Annual)
9	Benzene ·	μg/m³	BLQ(LOQ 1)	IS 5182 (Part - 11) : 2006	5 (Annual)	5 (Annual)
10	Benzo(a)pyrene	ng/m³	BLQ(LOQ 1)	IS 5182 (Part - 12): 2004	1 (Annual)	1 (Annual)
1.1	Arsenic	ng/im³	BLQ(LOQ 2)	HECS/AA/SOP/019 ; 2016	6 (Annual)	6 ⁻ (Annual)
12	Nickel	ng/m³	BLQ(LOQ 10)	HECS/AA/SOP/009 : 2016	20 (Annual)	20 (Annual)
13	Volatile Organic Compounds	μg/m³	BLQ(LOQ 0.05)	HECS/INS/SOP/073	NA	NA

Note:- BLQ - Below the Limit of Quantification, LOQ- Limit of Quantification, μg/m³- Micrograms per cubic meter, mg/m³-Milligrams per cubic meter, ng/m³-Nanograms per cubic meter.

Remarks: The Tested Parameters as above are within the Limits of NAAQ Standards 2009.

End of Report



Authorized Signatory
D. ANUSUYA
Deputy Quality Manage

^{1.} The report in full or part shall not be used for any promotional or publicity purpose without written consent by HECS organization 2. Samples are not drawn by HECS unless or otherwise mentioned 3. Unless specifically requested by customer the test items will not be retained more than 15 days from the date of issue of test report. 4. Under no circumstances lab accepts any liability or loss / damage caused by use or misuse of test report after invoicing or issue of test report. 5. The test results relate only to the test items. 6. HECS will not be responsible for the information shared by clients related to samples tested.

HECS/Q/FMT/50

#18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax : 42985500 E-mail : labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS FSSAI Notified Laboratory ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 1 of 1

Name of the Client

: M/s. SIPCOT

Report No. : **HECSL/AA/17/050923**

: Vaipur Mathur

Report Date: 11/09/2023

Address of the Client

Sample Description

: Ambient Air Quality

Sampling Location

: Panruti

Sample Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

: 02/09/2023

-05/09/2023

Analysis Commenced On

: 05/09/2023

Completed On: 11/09/2023

S.No.	Parameters	Units	Results Obtained	Test Method	NAAQ Stan	dards: 2009
1	Sulphur Dioxide	μg/m³	9.48	CPCB guide lines Volume 1: 2012	80 (24 hours)	50 (Annual)
2	Nitrogen Dioxide	μg/m³	20.35	IS 5182 (Part - 6): 2006	80 (24 hours)	40 (Annual)
3	Particulate Matter Size Less than 10 µm	μg/m³	42.08	IS 5182 (Part - 23): 2006	100 (24 hours)	60 (Annual)
4	Particulate Matter Size Less than 2.5 μm	μg/m³	21.68	IS 5182 (Part - 24) ; 2019	60 (24 hours)	40 (Annual)
5	Carbon Monoxide	mg/m³	BLQ(LOQ 0.05)	IS 5182 (Part - 10): 1999	4 (1 hours)	2 (8 hours)
6	Lead	μg/m³	BLQ(LOQ 0.05)	IS 5182 (Part - 22) : 2004	1 (24 hours)	0.5 (Annual)
7	Ozone	μg/m³	BLQ(LOQ 10)	IS 5182 (Part - 9): 1974	180 (1 hours)	100 (8 hours)
8	Ammonia	μg/m³	6.48	1S 5182 (Part - 25) : 2018	400 (24 hours)	100 (Annual)
9	Benzene	μg/m³	BLQ(LOQ 1)	IS 5182 (Part - 11) : 2006	5 (Annual)	5 (Annual)
10	Benzo(a)pyrene	ng/m³	BLQ(LOQ 1)	IS 5182 (Part - 12) : 2004	I (Annual)	1 (Annual)
11	Arsenic	ng/m³	BLQ(LOQ 2)	HECS/AA/SOP/019 : 2016	6 (Annual)	6 (Annual)
12	Nickel	ng/m³	BLQ(LOQ 10)	HECS/AA/SOP/009 : 2016	20 (Annual)	20 (Annual)
13	Volatile Organic Compounds	μg/m³	BLQ(LOQ 0.05)	HECS/INS/SOP/073	NA	NA

Note:- BLQ - Below the Limit of Quantification, LOQ- Limit of Quantification, µg/m³- Micrograms per cubic meter, mg/m³-Milligrams per cubic meter, ng/m³-Nanograms per cubic meter.

Remarks: The Tested Parameters as above are within the Limits of NAAQ Standards 2009.

End of Report



Authorized Signatory
D. ANUSUYA
Deputy Quality Manage

#18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax: 42985500 E-mail: labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS **FSSAI Notified Laboratory** ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 1 of 1

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/AA/18/050923

Report Date: 11/09/2023

Address of the Client

: Vaipur Mathur

Sample Description

: Ambient Air Quality

Sampling Location

: Kanchivakkam

Sample Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

: 02/09/2023

: 05/09/2023 Analysis Commenced On

-05/09/2023

Completed On: 11/09/2023

S.No.	Parameters	Units	Results Obtained	Test Method	NAAQ Stan	dards: 2009
1	Sulphur Dioxide	μg/m³	10.58	CPCB guide lines Volume 1: 2012	80 (24 hours)	50 (Annual)
2	Nitrogen Dioxide	μg/m³	22.39	IS 5182 (Part - 6) : 2006	80 (24 hours)	40 (Annual)
3	Particulate Matter Size Less than 10 µm	μg/m³	45.22	IS 5182 (Part - 23) : 2006	100 (24 hours)	60 (Annual)
4	Particulate Matter Size Less than 2.5 µm	μg/m³	20.68	IS 5182 (Part - 24): 2019	60 (24 hours)	40 (Annual)
5	Carbon Monoxide	mg/m³	BLQ(LOQ 0.05)	IS 5182 (Part - 10) : 1999	4 (1 hours)	2 (8 hours)
6	Lead	μg/m³	BLQ(LOQ 0.05)	IS 5182 (Part - 22) : 2004	1 (24 hours)	0.5 (Annual)
7	Ozone	μg/m³	BLQ(LOQ 10)	IS 5182 (Part - 9): 1974	180 (1 hours)	100 (8 hours)
8	Ammonia	μg/m³	7.59	IS 5182 (Part - 25) : 2018	400 (24 hours)	100 (Annual)
9	Benzene	μg/m³	BLQ(LOQ 1)	IS 5182 (Part - 11) : 2006	5 (Annual)	5 (Annual)
10	Benzo(a)pyrene	ng/m³	BLQ(LOQ 1)	IS 5182 (Part - 12): 2004	1 (Annual)	1 (Annual)
11	Arsenic	ng/m³	BLQ(LOQ 2)	HECS/AA/SOP/019 ; 2016	6 (Annual)	6 (Annual)
12	Nickel	ng/m³	BLQ(LOQ 10)	HECS/AA/SOP/009 : 2016	20 (Annual)	20 (Annual)
13	Volatile Organic Compounds	μg/m³	BLQ(LOQ 0.05)	HECS/INS/SOP/073	NA	NA

Note:- BLQ - Below the Limit of Quantification, LOQ- Limit of Quantification, µg/m3- Micrograms per cubic meter, mg/m3-Milligrams per cubic meter, ng/m3-Nanograms per cubic meter.

Remarks: The Tested Parameters as above are within the Limits of NAAQ Standards 2009. ***End of Report***

Authorized Signatory

D. ANUSUYA Deputy Quality Manage

^{1.} The report in full or part shall not be used for any promotional or publicity purpose without written consent by HECS organization 2. Samples are not drawn by HECS unless or otherwise mentioned 3. Unless specifically requested by customer the test items will not be retained more than 15 days from the date of issue of test report. 4. Under no circumstances lab accepts any liability or loss / damage caused by use or misuse of test report after invoicing or issue of test report. 5. The test results relate only to the test items. 6. HECS will not be responsible for the information shared by clients related to samples tested.

HECS/Q/FMT/50 HECS/Q/FMT/50

18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax : 42985500 E-mail : labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS FSSAI Notified Laboratory ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 1 of 1

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/AA/19/050923

: Vaipur Mathur

Report Date: 11/09/2023

Address of the Client

. vaipui mainui

Sample Description

: Ambient Air Quality : Vattambakkam

Sampling Location
Sample Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

: 04/09/2023

-05/09/2023

Analysis Commenced On

: 05/09/2023

Completed On:11/09/2023

S.No.	. Parameters	Units	Results Obtained	Test Method	NAAQ Standards: 2009	
1	Sulphur Dioxide	μg/m³	9.46	CPCB guide lines Volume 1: 2012	80 (24 hours)	50 (Annual)
2	Nitrogen Dioxide	μg/m³	20.35	IS 5182 (Part - 6) : 2006	80 (24 hours)	40 (Annual)
3	Particulate Matter Size Less than 10 μm	μg/m³	45.26	IS 5182 (Part - 23) : 2006	100 (24 hours)	60 (Annual)
4	Particulate Matter Size Less than 2.5 µm	μg/m³	20.35	IS 5182 (Part - 24) : 2019	60 (24 hours)	40 (Annual)
5	Carbon Monoxide	mg/m³	BLQ(LOQ 0.05)	IS 5182 (Part - 10): 1999	4 (1 hours)	2 (8 hours)
6	Lead .	μg/m³	BLQ(LOQ 0.05)	IS 5182 (Part - 22) : 2004	1 (24 hours)	0.5 (Annual)
7	Ozone	μg/m³	10.68	IS 5182 (Part - 9): 1974	180 (1 hours)	100 (8 hours)
8	Ammonia	μg/m³	5.28	IS 5182 (Part - 25) : 2018	400 (24 hours)	100 (Annual)
9	Benzene	μg/m³	BLQ(LOQ 1)	IS 5182 (Part - 11) : 2006	5 (Annual)	5 (Annual)
10	Benzo(a)pyrene	ng/m³	BLQ(LOQ 1)	IS 5182 (Part - 12) : 2004	1 (Annual)	1 (Annual)
11	Arsenic	ng/m³	BLQ(LOQ 2)	HECS/AA/SOP/019 : 2016	6 (Annual)	6 (Annual)
12	Nickel	ng/m³	BLQ(LOQ 10)	HECS/AA/SOP/009 : 2016	20 (Annual)	20 (Annual)
13	Volatile Organic Compounds	μg/m³	BLQ(LOQ 0.05)	HECS/INS/SOP/073	NA	NA

Note:- BLQ - Below the Limit of Quantification, LOQ- Limit of Quantification, µg/m³- Micrograms per cubic meter, mg/m³-Milligrams per cubic meter, ng/m³-Nanograms per cubic meter.

Remarks: The Tested Parameters as above are within the Limits of NAAQ Standards 2009.

End of Report



Authorized Signatory

D. ANUSUYA
Deputy Quality Manages

^{1.} The report in full or part shall not be used for any promotional or publicity purpose without written consent by HECS organization 2. Samples are not drawn by HECS unless or otherwise mentioned 3. Unless specifically requested by customer the test items will not be retained more than 15 days from the date of issue of test report. 4. Under no circumstances lab accepts any liability or loss / damage caused by use or misuse of test report after invoicing or issue of test report. 5. The test results relate only to the test items. 6. HECS will not be responsible for the information shared by clients related to samples tested.

HECS/Q/FMT/50

#18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax : 42985500 E-mail : labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS FSSAI Notified Laboratory ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 1 of 1

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/AA/20/050923

Address of the Client

: Vaipur Mathur

Report Date: 11/09/2023

Sample Description

: Ambient Air Quality

Sampling Location

: Mathur

Sample Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

-05/09/2023

Analysis Commenced On

: 04/09/2023 : 05/09/2023

Completed On: 11/09/2023

S.No.	Parameters	Units	Results Obtained	Test Method	NAAQ Stan	dards: 2009
1	Sulphur Dioxide	μg/m³	13.25	CPCB guide lines Volume 1: 2012	80 (24 hours)	50 (Annual)
2	Nitrogen Dioxide	μg/m³	26.84	IS 5182 (Part - 6): 2006	80 (24 hours)	40 (Annual)
3	Particulate Matter Size Less than 10 µm	μg/m³	56.29	IS 5182 (Part - 23) ±2006	100 (24 hours)	60 (Annual)
4	Particulate Matter Size Less than 2.5 µm	μg/m³	22.33	IS 5182 (Part - 24) : 2019	60 (24 hours)	40 (Annual)
5	Carbon Monoxide	mg/m³	BLQ(LOQ 0.05)	IS 5182 (Part - 10): 1999	4 (1 hours)	2 (8 hours)
6	Lead	μg/m³	BLQ(LOQ 0.05)	IS 5182 (Part - 22) : 2004	1 (24 hours)	0.5 (Annual)
7	Ozone	μg/m³	12.48	IS 5182 (Part - 9): 1974	180 (1 hours)	100 (8 hours)
8	Ammonia	μg/m³	8.66	IS 5182 (Part - 25) : 2018	400 (24 hours)	100 (Annual)
9	Benzene	μg/m³	BLQ(LOQ 1)	IS 5182 (Part - 11) : 2006	5 (Annual)	5 (Annual)
10	Benzo(a)pyrene	ng/m³	BLQ(LOQ 1)	IS 5182 (Part - 12): 2004	1 (Annual)	1 (Annual)
11	Arsenic	ng/m³	BLQ(LOQ 2)	HECS/AA/SOP/019 : 2016	6 (Annual)	6 (Annual)
12	Nickel	ng/m³	BLQ(LOQ 10)	HECS/AA/SOP/009 : 2016	20 (Annual)	20 (Annual)
13	Volatile Organic Compounds	μg/m³	BLQ(LOQ 0.05)	HECS/INS/SOP/073	NA	NA

Note:- BLQ - Below the Limit of Quantification, LOQ- Limit of Quantification, μg/m³- Micrograms per cubic meter, mg/m³-Milligrams per cubic meter, ng/m³-Nanograms per cubic meter.

Remarks: The Tested Parameters as above are within the Limits of NAAQ Standards 2009.

End of Report



Authorized Signatory

D. ANUSUYA

#18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax: 42985500 E-mail: labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS **FSSAI Notified Laboratory** ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 1 of 2

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/WT/028/050923

Address of the Client

: Vaipur Mathur

Report Date : 11/09/2023

Sample Description

: WATER

Sample Mark Sample

: Panruti - Ground Water

Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

: 02/09/2023

-05/09/2023

Analysis Commenced On

: 05/09/2023

Completed On: 11/09/2023

S.No.	Parameters	Units	Results	Test Method	IS:105	500-2012
5.110	Tarameters	Cares	resures	1 cst Method	Acceptable Limits	Permissible Limits
1	pH (at 25 °C)	-	7.93	IS 3025 (Part - 11):1983	6.5 - 8.5	No relaxation
2	Total Alkalinity as CaCO3	mg/l	120.0	IS 3025 (Part - 23):1986	200	600
3	Electrical conductivity	μS/cm	366.0	IS 3025 (Part - 14):1983	NA	NA
4	Colour	Hazen Unit	BLQ(LOQ:1.0)	IS 3025(Part - 4):1983	5	15
5	Turbidity	NTU	BLQ(LOQ:0.1)	IS 3025(Part - 10):1984	1	5
6	Total Hardness as CaCO3	mg/l	160.0	IS 3025 (Part - 21):1983	200	600
7	Calcium as Ca	mg/l	44.04	IS 3025 (Part - 40):1991	75	200
8	Chloride as Cl	mg/l	109.37	4500 Cl B APHA 23rd Edn: 2017	250	1000
9	Magnesium as Mg	mg/l	14.58	IS 3025 (Part - 46) 1994	30	100
10	Total Dissolved Solids	mg/l	374.0	IS 3025(Part -16):1984	500	2000
11	Sulphate as SO4	mg/l	19.63	IS 3025(Part - 24):1986	200	400
12	Fluoride	mg/l	BLQ(LOQ:0.2)	IS 3025 (Part - 60):1986	1.0	1.5
13	Nitrate as NO3	mg/l	7.31	IS 3025 (Part 34): 1988	45	No Relaxation
14	Iron as Fe	mg/l	BLQ(LOQ:0.02)	IS 3025 (Part - 53):2003	1.0	No Relaxation
15	Boron as B #	mg/l	BLQ(LOQ:0.1)	IS:3025 (Part - 57):2005	0.5	1.0
16	Zinc as Zn	mg/l	BLQ(LOQ 0.1)	USEPA Method 200.8:1994	5	15
17	Copper as Cu	mg/l	BLQ(LOQ 0.01)	USEPA Method 200.8:1994	0.05	1.5
18	Manganese as Mn	mg/l	BLQ(LOQ:0.05)	USEPA Method 200.8:1994	0.1	0.3
19	Cadmium as Cd	mg/l	BLQ(LOQ 0.001)	USEPA Method 200.8:1994	0.003	No Relaxation
2.0	Lead as Pb	mg/l	BLQ(LOQ 0.005)	USEPA Method 200.8:1994	0.01	No Relaxation
21	Selenium as Se	mg/l	BLQ(LOQ 0.005)	USEPA Method 200.8:1994	0.01	No Relaxation



Authorized Signatory

D. ANUSUYA Deputy Quality Manage

#18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax: 42985500 E-mail: labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS **FSSAI Notified Laboratory** ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 2 of 2

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/WT/028/050923

Address of the Client

: Vaipur Mathur

Report Date : 11/09/2023

Sample Description

: WATER

Sample Mark Sample

: Panruti - Ground Water

Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

: 02/09/2023

-05/09/2023

Analysis Commenced On

: 05/09/2023

Completed On: 11/09/2023

C 11		Units	Results	Test Method	IS:105	00-2012
S.No.	Parameters	Onits	Results	rest wrethou	Acceptable Limits	Permissible Limits
22	Arsenic as As	mg/l	BLQ(LOQ 0.005)	USEPA Method 200.8:1994	0.01	0.05
23	Mercury as Hg	mg/l	BLQ(LOQ 0.0005)	USEPA Method 200,8:1994	0.001	No Relaxation
24	Sodium as Na	mg/l	56.0	IS3025 (Part - 45):1993	NA	NA
25	Potassium as K	mg/l	5.0	IS3025 (Part - 45):1993	NA	NA
26	Phosphate as PO4	mg/l	BLQ(LOQ:0.02)	IS 3025 (Part 31):1988	NA	NA
27	Total suspended solid	mg/l	BLQ(LOQ:1.0)	IS 3025 (Part - 17):1984	NA	NA
28	Nickel	mg/l	BLQ(LOQ 0.01)	USEPA Method 200.8:1994	0.02	No Relaxation
29	Cyanide	mg/l	BLQ(LOQ:0.01)	IS 3025 (Part-27):1986	0.05	No Relaxation
30	Total Chromium	mg/l	BLQ(LOQ 0.01)	USEPA Method 200.8 : 1994	0.05	No Relaxation
31	BOD,3 days @27°C as O2	mg/l	BLQ(LOQ:1.0)	IS 3025 (Part - 44):1993	NA	NA
32	Chemical oxygen demand as	mg/l	BLQ(LOQ:4.0)	IS 3025 (Part - 58):2006	NA	NA
33	Dissolved oxygen	mg/l	6.4	IS 3025 (Part - 38):1989	NA	NA
34	Total Phosphorous as P	mg/l	BLQ(LOQ:0.02)	IS 3025 (Pt 31): 1988	NA	NA
35	Carbonate	mg/l	BLQ(LOQ:1.0)	IS 3025 (Part - 23):1986	NA	NA
36	Bi Carbonate	mg/l	146.4	IS 3025 (Part - 23):1986	NA	NA
37	Phenolic compounds as	mg/l	BLQ(LOQ:0.001)	APHA 23rd edition (Method 5530C): 201	0.001	0.002
38	Anionic Detergents as MBAS	mg/l	BLQ(LOQ:0.05)	Annex K of IS 13428-2005	0.2	1
39	Percent Sodium as Na	%	41.98	IS 3025(Part -45) 1993	NA	NA
40	Barium as Ba	mg/l	BLQ(LOQ0.01)	USEPA Method 200.8:1994	0.7	No Relaxation
41	Chromium as Cr6+	mg/l	BLQ(LOQ:0.05	IS 3025 Part 52 : 2003	NA	NA
42	Residual Sodium Carbonate	mg/l	BLQ(LOQ:1.0)	IS 11624 - 1986	NA	NA
43	Free Ammonia	mg/l	BLQ(LOQ:0.02)	IS 3025 Part (34) 1982	NA	NA
44	Sodium Absorption Ratio	•	1.91	IS 11624 - 1986	NA	NA

Note:- BLQ - Below the Limit of Quantification, LOQ-Limit of Quantification, mg/l - Milligrams per liter.

End of Report



Authorized Signatory D. ANUSUYA

Deputy Quality Manage

^{1.} The report in full or part shall not be used for any promotional or publicity purpose without written consent by HECS organization 2. Samples are not drawn by HECS unless or otherwise mentioned 3. Unless specifically requested by customer the test items will not be retained more than 15 days from the date of issue of test report. 4. Under no circumstances lab accepts any liability or loss / damage caused by use or misuse of test report after invoicing or issue of test report. 5. The test results relate only to the test items. 6. HECS will not be responsible for the information shared by clients related to samples tested. HECS/Q/FMT/50

#18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax: 42985500 E-mail: labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS **FSSAI Notified Laboratory** ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 1 of 2

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/WT/029/050923

Address of the Client

: Vaipur Mathur

Report Date : 11/09/2023

Sample Description

: WATER

Sample Mark Sample

: Kanchivakkam - Ground Water

Drawn By

: Hubert Enviro Care Systems (p) Ltd : 02/09/2023 -05/09/2023

Sampling/received Date Analysis Commenced On

: 05/09/2023

Completed On: 11/09/2023

S.No.	Parameters	Units	Results	Test Method	IS:105	00-2012
5.110		2.1145	1100 4110	2 ost Method	Acceptable Limits	Permissible Limits
1	pH (at 25 °C)	. -	7.97	IS 3025 (Part - 11):1983	6.5 - 8.5	No relaxation
2	Total Alkalinity as CaCO3	mg/l	110.0	IS 3025 (Part - 23):1986	200	600
3	Electrical conductivity	μS/cm	579.0	IS 3025 (Part - 14);1983	NA	NA
4	Colour	Hazen Unit	BLQ(LOQ:1.0)	IS 3025(Part - 4):1983	5	15
5	Turbidity	NTU	BLQ(LOQ:0.1)	IS 3025(Part - 10):1984	1	5
6	Total Hardness as CaCO3	mg/l	165.0	IS 3025 (Part - 21):1983	200	600
7	Calcium as Ca	mg/l	40.08	IS 3025 (Part - 40):1991	75	200
8	Chloride as Cl	mg/l	96.50	4500 Cl B APHA 23rd Edn: 2017	250	1000
9	Magnesium as Mg	mg/l	15.80	IS 3025 (Part - 46) 1994	30	100
10	Total Dissolved Solids	mg/l	324.0	IS 3025(Part -16):1984	500	2000
11	Sulphate as SO4	mg/l	27.51	IS 3025(Part - 24):1986	200	400
12	Fluoride	mg/l	0.35	IS 3025 (Part - 60):1986	1.0	1.5
13	Nitrate as NO3	mg/l	2.56	IS 3025 (Part 34): 1988	45	No Relaxation
14	Iron as Fe	mg/l	BLQ(LOQ:0.02)	IS 3025 (Part - 53):2003	1.0	No Relaxation
15	Boron as B #	mg/l	BLQ(LOQ:0.1)	IS:3025 (Part - 57):2005	0.5	1.0
16	Zinc as Zn	mg/l	BLQ(LOQ 0.1)	USEPA Method 200.8:1994	5 -	15
17	Copper as Cu	mg/l	BLQ(LOQ 0.01)	USEPA Method 200.8:1994	0.05	1.5
18	Manganese as Mn	mg/l	BLQ(LOQ:0.05)	USEPA Method 200.8:1994	0.1	0.3
19	Cadmium as Cd	mg/l	BLQ(LOQ 0.001)	USEPA Method 200,8;1994	0.003	No Relaxation
20	Lead as Pb	mg/l	BLQ(LOQ 0.005)	USEPA Method 200.8:1994	0.01	No Relaxation
21	Selenium as Se	mg/l	BLQ(LOQ 0.005)	USEPA Method 200.8:1994	0.01	No Relaxation



Authorized Signatory D. ANUSUYA Deputy Quality Manage

18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax : 42985500 E-mail : labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS FSSAI Notified Laboratory ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 2 of 2

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/WT/029/050923

Address of the Client

: Vaipur Mathur

Report Date : 11/09/2023

Sample Description

: WATER

Sample Mark Sample

: Kanchivakkam - Ground Water

Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

: 02/09/2023

-05/09/2023

Analysis Commenced On

: 05/09/2023

Completed On: 11/09/2023

O.M.	Parameters	Units	Results	Test Method	IS:105	00-2012
S.No.	Parameters	ers Results Fest Wethout		Acceptable Limits	Permissible Limits	
22	Arsenic as As	mg/l	BLQ(LOQ 0.005)	USEPA Method 200.8:1994	0.01	0.05
23	Mercury as Hg	mg/l	BLQ(LOQ 0.0005)	USEPA Method 200.8:1994	0.001	No Relaxation
24	Sodium as Na	mg/l	45.0	IS3025 (Part - 45):1993	NA	NA
25	Potassium as K	mg/l	3.0	IS3025 (Part - 45):1993	NA	NA
26	Phosphate as PO4	mg/l	BLQ(LOQ:0.02)	IS 3025 (Part 31):1988	NA	NA
27	Total suspended solid	mg/l	BLQ(LOQ:1.0)	IS 3025 (Part - 17):1984	NA	NA
28	Nickel	mg/l	BLQ(LOQ 0.01)	USEPA Method 200.8:1994	0.02	No Relaxation
29	Cyanide	mg/l	BLQ(LOQ:0.01)	IS 3025 (Part-27):1986	0.05	No Relaxation
30	Total Chromium	mg/l	BLQ(LOQ 0.01)	USEPA Method 200.8 : 1994	0.05	No Relaxation
31	BOD,3 days @27°C as O2	mg/l	BLQ(LOQ:1.0)	IS 3025 (Part - 44):1993	NA	NA
32	Chemical oxygen demand as	mg/l	BLQ(LOQ:4.0)	IS 3025 (Part - 58):2006	NA	NA
33	Dissolved oxygen	mg/l	6.7	IS 3025 (Part - 38):1989	NA	NA
34	Total Phosphorous as P	mg/l	BLQ(LOQ:0.02)	IS 3025 (Pt 31): 1988	NA	NA
35	Carbonate	mg/l	BLQ(LOQ:1.0)	IS 3025 (Part - 23):1986	NA	NA
36	Bi Carbonate	mg/l	134.2	IS 3025 (Part - 23):1986	NA	NA
37	Phenolic compounds as	mg/l	BLQ(LOQ:0.001)	APHA 23rd edition (Method 5530C): 201	0.001	0.002
38	Anionic Detergents as MBAS	mg/l	BLQ(LOQ:0.05)	Annex K of IS 13428-2005	0.2	1
39	Percent Sodium as Na	%	36.55	IS 3025(Part -45) 1993	NA	NA
40	Barium as Ba	mg/l	BLQ(LOQ0.01)	USEPA Method 200.8:1994	0.7	No Relaxation
41	Chromium as Cr6+	mg/l	BLQ(LOQ:0.05	IS 3025 Part 52 : 2003	NA	NA
42	Residual Sodium Carbonate	mg/l	BLQ(LOQ:1.0)	IS 11624 - 1986	NA	NA
43	Free Ammonia	mg/l	BLQ(LOQ:0.02)	IS 3025 Part (34) 1982	NA	NA
44	Sodium Absorption Ratio		1.52	IS 11624 - 1986	NA	NA

Note:- BLQ - Below the Limit of Quantification, LOQ- Limit of Quantification, mg/l - Milligrams per liter.

End of Report



Authorized Signatory

D. ANUSUYA
Deputy Quality Manages

^{1.} The report in full or part shall not be used for any promotional or publicity purpose without written consent by HECS organization 2. Samples are not drawn by HECS unless or otherwise mentioned 3. Unless specifically requested by customer the test items will not be retained more than 15 days from the date of issue of test report. 4. Under no circumstances lab accepts any liability or loss / damage caused by use or misuse of test report after invoicing or issue of test report. 5. The test results relate only to the test items. 6. HECS will not be responsible for the information shared by clients related to samples tested.

HECS/Q/FMT/50

#18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax: 42985500 E-mail: labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS **FSSAI Notified Laboratory** ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 1 of 2

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/WT/030/050923

Address of the Client

: Vaipur Mathur

Report Date : 11/09/2023

Sample Description

: WATER

Sample Mark Sample

: Mathur - Ground Water

Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

: 04/09/2023

-05/09/2023

Analysis Commenced On

: 05/09/2023

Completed On: 11/09/2023

S.No.	Parameters	Units	Results	Test Method	IS:105	00-2012
D.110	. Farameters	Circs		rest Method	Acceptable Limits	Permissible Limits
1.	pH (at 25 °C)		7.81	IS 3025 (Part - 11):1983	6.5 - 8.5	No relaxation
2	Total Alkalinity as CaCO3	mg/l	130.0	IS 3025 (Part - 23):1986	200	600
3	Electrical conductivity	μS/cm	673	IS 3025 (Part - 14):1983	NA	NA
4	Colour	Hazen Unit	BLQ(LOQ:1.0)	IS 3025(Part - 4):1983	5	15
5	Turbidity	NTU	BLQ(LOQ:0.1)	IS 3025(Part - 10):1984	. 1	5
6	Total Hardness as CaCO3	mg/l	187.0	IS 3025 (Part - 21):1983	200	600
7	Calcium as Ca	mg/l	44.89	IS 3025 (Part - 40):1991	75	200
8	Chloride as Cl	mg/l	76.21	4500 CI B APHA 23rd Edn: 2017	250	1000
9	Magnesium as Mg	mg/l	18.23	IS 3025 (Part - 46) 1994	30	100
10	Total Dissolved Solids	nıg/l	322.0	IŠ 3025(Part ~16):1984	500	2000
11	Sulphate as SO4	mg/l	33.41	IS 3025(Part - 24):1986	200	400
12	Fluoride	mg/l	0.27	IS 3025 (Part - 60):1986	1.0	1.5
13	Nitrate as NO3	mg/l	4.12	IS 3025 (Part 34): 1988	45	No Relaxation
14	Iron as Fe	mg/l	0.024	IS 3025 (Part - 53):2003	1.0	No Relaxation
15	Boron as B	mg/l	BLQ(LOQ:0.1)	IS:3025 (Part - 57):2005	0.5	1.0
16	Zinc as Zn	mg/l	BLQ(LOQ 0.1)	USEPA Method 200.8:1994	5	15
17	Copper as Cu	mg/l	BLQ (LOQ 0.01)	USEPA Method 200.8:1994	0.05	1.5
18	Manganese as Mn	mg/l	BLQ(LOQ:0.05)	USEPA Method 200.8:1994	0.1	0.3
19	Cadmium as Cd	mg/l	BLQ(LOQ 0.001)	USEPA Method 200.8:1994	0.003	No Relaxation
20	Lead as Pb	mg/l	BLQ(LOQ 0.005)	USEPA Method 200.8:1994	0.01	No Relaxation
21	Selenium as Se	mg/l	BLQ(LOQ:0.00 5)	USEPA Method 200.8:1994	0.01	No Relaxation





#18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax : 42985500 E-mail : labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS FSSAI Notified Laboratory ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 2 of 2

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/WT/030/050923

Address of the Client

: Vaipur Mathur

Report Date : 11/09/2023

Sample Description

: WATER

Sample Mark Sample

: Mathur - Ground Water

Drawn By

: Hubert Enviro Care Systems (p) Ltd

-05/09/2023

Sampling/received Date
Analysis Commenced On

: 04/09/2023 : 05/09/2023

Completed On: 11/09/2023

S.No.	Parameters	Units	Results	Test Method	IS:105	500-2012
5.110		Onits	1105 1110	rest Method	Acceptable Limits	Permissible Limits
22	Arsenic as As	mg/l	BLQ(LOQ 0.005)	USEPA Method 200.8;1994	0.01	0.05
23	Mercury as Hg	mg/l	BLQ(LOQ 0.0005)	USEPA Method 200.8:1994	0.001	No Relaxation
24	Sodium as Na	mg/l	36.0	IS3025 (Part - 45):1993	NA	NA
25	Potassium as K	mg/l	2.0	IS3025 (Part - 45):1993	NA	NA
26	Phosphate as PO4	mg/l	BLQ(LOQ:0.02)	IS 3025 (Part 31):1988	NA	NA
27	Total suspended solid	mg/l	BLQ(LOQ:1.0)	IS 3025 (Part - 17):1984	NA	NA
28	Nickel	mg/l	BLQ(LOQ0.01)	USEPA Method 200,8:1994	0.02	No Relaxation
29	Cyanide	mg/l	BLQ(LOQ:0.01)	IS 3025 (Part-27):1986	0.05	No Relaxation
30	Total Chromium	mg/l	BLQ(LOQ .01)	USEPA Method 200.8 : 1994	0.05	No Relaxation
3-1	BOD,3 days @27°C as O2	mg/l	BLQ(LOQ:1.0)	IS 3025 (Part - 44):1993	NA	NA
32	Chemical oxygen demand as	mg/l	BLQ(LOQ:4.0)	IS 3025 (Part - 58):2006	NA	NA
33	Dissolved oxygen	mg/l	6.5	IS 3025 (Part - 38):1989	NÁ	NA
34	Total Phosphorous as P	mg/l	BLQ(LOQ:0.02)	IS 3025 (Pt 31): 1988	NA	NA
35	Carbonate	mg/l	BLQ(LOQ:1.0)	IS 3025 (Part - 23):1986	NA	NA
36	Bi Carbonate	mg/l	158.6	IS 3025 (Part - 23):1986	NA	NA
37	Phenolic compounds as	mg/l	BLQ(LOQ:0.001)	APHA 23rd edition (Method 5530C): 2017	0.001	0.002
	Anionic Detergents as MBAS	mg/l	BLQ(LOQ:0.05)	Annex K of IS 13428-2005	0.2	1
39	Percent Sodium as Na	%	29.09	IS 3025(Part -45) 1993	NA	NA
40	Barium as Ba	mg/l	BLQ(LOQ0.01)	USEPA Method 200.8:1994	0.7	No Relaxation
41	Chromium as Cr6+	mg/l	BLQ(LOQ:0.05)	IS 3025 Part 52 : 2003	NA	NA
42	Residual Sodium Carbonate	mg/l	BLQ(LOQ:1.0)	IS 11624 - 1986	NA	NA
43	Free Ammonia	mg/l	BLQ(LOQ:0.02)	IS 3025 Part (34) 1982	NA	NA
44	Sodium Absorption Ratio		1.14	IS 11624 - 1986	NA	NA

Note:- BLQ - Below the Limit of Quantification, LOQ- Limit of Quantification, mg/l - Milligrams per liter.

End of Report



Authorized Signatory

D. ANUSUYA
Deputy Quality Manage

^{1.} The report in full or part shall not be used for any promotional or publicity purpose without written consent by HECS organization 2. Samples are not drawn by HECS unless or otherwise mentioned 3. Unless specifically requested by customer the test items will not be retained more than 15 days from the date of issue of test report. 4. Under no circumstances lab accepts any liability or loss / damage caused by use or misuse of test report after invoicing or issue of test report. 5. The test results relate only to the test items. 6. HECS will not be responsible for the information shared by clients related to samples tested.

HECS/Q/FMT/50

18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax : 42985500 E-mail : labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS FSSAI Notified Laboratory ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 1 of 2

Report No. : **HECSL/WT/031/050923**

Report Date: 11/09/2023

Name of the Client Address of the Client : M/s. SIPCOT : Vaipur Mathur

Sample Description

:WATER

Sample Mark Sample

: Lake Near Perinjambakkam-Surface Water

-05/09/2023

Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date
Analysis Commenced On

: 04/09/2023 : 05/09/2023

Completed On:11/09/2023

S.No.	Parameters	Units	Results	Test Method	Surface water Standard (IS 2296Class-A)
1	pH (at 25 °C)	-	7.48	IS 3025 (Part - 11):1983	6.5-8.5
2	Total Alkalinity as CaCO3	mg/l	105.0	IS 3025 (Part - 23):1986	NA
3	Electrical conductivity	μS/cm	659.0	IS 3025 (Part - 14):1983	. NA
4	Colour	Hazen Unit	BLQ(LOQ:1.0)	IS 3025(Part - 4):1983	10
5.	Turbidity	NTU	3.1	IS 3025(Part - 10):1984	1
6	Total Hardness as CaCO3	mg/l	162.0	IS 3025 (Part - 21):1983	200
7	Calcium as Ca	mg/l	36.47	IS 3025 (Part - 40):1991	NA
8	Chloride as Cl	mg/l	118.28	4500 Cl B APHA 23rd Edn: 2017	250
9	Magnesium as Mg	mg/l	17.25	IS 3025 (Part - 46) 1994	NA
10	Total Dissolved Solids	mg/l	369.0	IS 3025(Part -16):1984	500
11	Sulphate as SO4	mg/l	31.56	IS 3025(Part - 24):1986	400
12	Fluoride	mg/l	0.35	IS 3025 (Part - 60):1986	1.5
13	Nitrate as NO3	mg/l	9.74	IS 3025 (Part 34): 1988	20
14	Iron as Fe	mg/l	0.099	IS 3025 (Part - 53):2003	0.3
15	Boron as B #	mg/l	BLQ(LOQ:0.1)	IS:3025 (Part - 57):2005	NA
16	Zinc as Zn	mg/l	BLQ (LOQ:0.1)	USEPA Method 200.8:1994	15
17	Copper as Cu	mg/l	BLQ (LOQ:0.01)	USEPA Method 200.8;1994	1.5
18	Manganese as Mn	mg/l	BLQ(LOQ:0.05)	USEPA Method 200.8:1994	0.5
19	Cadmium as Cd	mg/l	BLQ (LOQ:0.001)	USEPA Method 200.8:1994	0.001
20	Lead as Pb	mg/l	BLQ (LOQ:0.005)	USEPA Method 200.8:1994	0.1
21	Selenium as Se	mg/l	BLQ (LOQ:0.005)	USEPA Method 200.8:1994	0.01
22	Arsenic as As	mg/l	BLQ (LOQ:0.005)	USEPA Method 200.8:1994	0.05
23	Mercury as Hg	mg/l	BLQ (LOQ:0.000 5)	USEPA Method 200.8:1994	0.001



Authorized Signatory

D. ANUSUYA

Deputy Quality Management

^{1.} The report in full or part shall not be used for any promotional or publicity purpose without written consent by HECS organization 2. Samples are not drawn by HECS unless or otherwise mentioned 3. Unless specifically requested by customer the test items will not be retained more than 15 days from the date of issue of test report. 4. Under no circumstances lab accepts any liability or loss / damage caused by use or misuse of test report after invoicing or issue of test report. 5. The test results relate only to the test items. 6. HECS will not be responsible for the information shared by clients related to samples tested.

HECS/Q/FMT/50

18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax : 42985500 E-mail : labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS FSSAI Notified Laboratory ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 2 of 2

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/WT/031/050923

Address of the Client

: Vaipur Mathur

Report Date: 11/09/2023

Sample Description

:WATER

Sample Mark Sample

: Lake Near Perinjambakkam-Surface Water

Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

:04/09/2023 -05/09/2023

Analysis Commenced On :05/09/2023

Completed On:11/09/2023

S.No.	Parameters	Units	Results	Test Method	Surface water Standard (IS 2296Class-A)
24	Sodium as Na	mg/l	61.0	IS3025 (Part - 45):1993	NA
25	Potassium as K	mg/l	4.0	IS3025 (Part - 45):1993	NA
26	Phosphate as PO4	mg/l	0.073	IS 3025 (Part 31):1988	.NA
27	Total suspended solid	mg/l	8.0	IS 3025 (Part - 17):1984	NA
28	Nickel	mg/l	BLQ (LOQ:0.01)	USEPA Method 200.8:1994	NA
29	Cyanide	mg/l	BLQ(LOQ:0.01)	IS 3025 (Part-27):1986	0.05
30	Total Chromium	mg/l	BLQ (LOQ:0.01)	USEPA Method 200.8 : 1994	NA
.31	BOD,3 days @27°C as O2	mg/l	4.0	IS 3025 (Part - 44):1993	NA
32	Chemical oxygen demand as	mg/l	28.0	IS 3025 (Part - 58):2006	NA
33	Dissolved oxygen	mg/l	6.1	IS 3025 (Part - 38):1989	6
34	Total Phosphorous as P	mg/l	0.061	IS 3025 (Pt 31): 1988	NA
35	Carbonate	mg/l	BLQ(LOQ:1.0)	IS 3025 (Part - 23):1986	NA
36	Bi Carbonate	mg/l	128.1	IS 3025 (Part - 23):1986	NA
37	Phenolic compounds as	mg/l	BLQ(LOQ:0.001)	APHA 23rd edition (Method 5530C); 2017	NA
38	Anionic Detergents as MBAS	mg/l	BLQ(LOQ:0.05)	Annex K of IS 13428-2005	NA
39	Percent Sodium as Na	%	44.08	IS 3025(Part -45) 1993	NA
40	Barium as Ba	mg/l	BLQ(LOQ0.01)	USEPA Method 200.8:1994	1
41	Chromium as Cr6+	mg/l	BLQ(LOQ:0.05)	IS 3025 Part 52 : 2003	NA
42	Residual Sodium Carbonate	mg/l	BLQ(LOQ:1.0)	IS 11624 - 1986	NA
43	Free Ammonia	mg/l	BLQ(LOQ:0.02)	IS 3025 Part (34) 1982	NA
44	Sodium Absorption Ratio	•	2.08	IS 11624 - 1986	NA

Note:- BLQ - Below the Limit of Quantification, LOQ- Limit of Quantification, mg/l - Milligrams per liter.

End of Report



Authorized Signatory

D. ANUSUYA Deputy Quality Manager

^{1.} The report in full or part shall not be used for any promotional or publicity purpose without written consent by HECS organization 2. Samples are not drawn by HECS unless or otherwise mentioned 3. Unless specifically requested by customer the test items will not be retained more than 15 days from the date of issue of test report. 4. Under no circumstances lab accepts any liability or loss / damage caused by use or misuse of test report after invoicing or issue of test report. 5. The test results relate only to the test items. 6. HECS will not be responsible for the information shared by clients related to samples tested.

HECS/Q/FMT/50

18, 92nd Street, Ashok Nagar,

Address of the Client

Chennai - 600 083.

Ph: 42985555 Fax : 42985500 E-mail : labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS FSSAI Notified Laboratory ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 2 of 2

Name of the Client : M/s. SIPCOT

Report No. : HECSL/WT/032/050923

: Vaipur Mathur Report Date: 11/09/2023

Sample Description : WATER

Sample Mark Sample : Pond Near Vallakottai - Surface Water


Drawn By : Hubert Enviro Care Systems (p) Ltd

Sampling/received Date :04/09/2023 -05/09/2023

Analysis Commenced On :05/09/2023 Completed On :11/09/2023

S.No.	Parameters	Units	Results	Test Method	Surface water Standard (IS 2296Class-A)
1	pH (at 25 °C)	-	8.11	IS 3025 (Part - 11):1983	6.5-8.5
2	Total Alkalinity as CaCO3	mg/l	120.0	IS 3025 (Part - 23):1986	NA
3	Electrical conductivity	μS/cm	780.0	IS 3025 (Part - 14):1983	NA
4	Colour	Hazen Unit	BLQ(LOQ:1.0)	IS 3025(Part - 4):1983	10
5	Turbidity	NTU	2.2	IS 3025(Part - 10):1984	1
6	Total Hardness as CaCO3	mg/l	178.0	IS 3025 (Part - 21):1983	200
7	Calcium as Ca	mg/l	46.09	IS 3025 (Part - 40):1991	NA
8	Chloride as Cl	mg/l	130.15	4500 CI B APHA 23rd Edn: 2017	250
9	Magnesium as Mg	mg/l	15.63	IS 3025 (Part - 46) 1994	NA
10	Total Dissolved Solids	mg/l	437.0	IS 3025(Part -16);1984	500
11	Sulphate as SO4	mg/l	55.63	IS 3025(Part - 24):1986	400
12	Fluoride	mg/l	0.89	IS 3025 (Part - 60):1986	1.5
13	Nitrate as NO3	mg/l	6.35	IS 3025 (Part 34): 1988	20
14	Iron as Fe	mg/l	0.14	IS 3025 (Part - 53):2003	0.3
15	Boron as B #	mg/l	BLQ(LOQ:0.1)	IS:3025 (Part - 57):2005	NA
16	Zinc as Zn	mg/l	21.46	USEPA Method 200.8:1994	15
17	Copper as Cu	mg/l	6.35	USEPA Method 200.8:1994	1.5
18	Manganese as Mn	mg/l	BLQ(LOQ:0.05)	USEPA Method 200.8:1994	0.5
19	Cadmium as Cd	mg/l	BLQ(LOQ 0.001)	USEPA Method 200.8:1994	0.001
20	Lead as Pb	mg/l	BLQ(LOQ 0.005)	USEPA Method 200.8:1994	0.1
21	Selenium as Se	mg/l	BLQ(LOQ 0.005)	USEPA Method 200.8:1994	0.01
22	Arsenic as As	mg/l	BLQ(LOQ 0.005)	USEPA Method 200.8:1994	0.05
23	Mercury as Hg	mg/l	BLQ(LOQ 0.0005)	USEPA Method 200.8:1994	0.001





18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax : 42985500 E-mail : labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS FSSAI Notified Laboratory ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 3 of 2

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/WT/032/050923

Address of the Client

: Vaipur Mathur

Report Date: 11/09/2023

Sample Description

:WATER

Sample Mark Sample

: Pond Near Vallakottai -Surface Water

Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

:04/09/2023 -05/09/2023

Analysis Commenced On

:05/09/2023

Completed On: 11/09/2023

S.No.	Parameters	Units	Results	Test Method	Surface water Standard (IS 2296Class-A)
24	Sodium as Na	mg/l	75.0	IS3025 (Part - 45):1993	NA
25	Potassium as K	mg/l	8.0	IS3025 (Part - 45):1993	NA
26	Phosphate as PO4	mg/l	BLQ(LOQ:0.02)	IS 3025 (Part 31):1988	·NA
27	Total suspended solid	mg/l	50.0	IS 3025 (Part - 17):1984	NA
28	Nickel	mg/l	BLQ(LOQ 0.01)	USEPA Method 200.8:1994	NA
29	Cyanide	mg/l	BLQ(LOQ:0.01)	IS 3025 (Part-27):1986	0.05
30	Total Chromium	mg/l	BLQ(LOQ 0.01)	USEPA Method 200.8 : 1994	NA
31	BOD,3 days @27°C as O2	mg/l	5.0	IS 3025 (Part - 44):1993	NA
32	Chemical oxygen demand as	mg/l	32.0	IS 3025 (Part - 58):2006	NA
33	Dissolved oxygen	mg/l	6.2	IS 3025 (Part - 38):1989	6
34	Total Phosphorous as P	mg/l	BLQ(LOQ:0.02)	IS 3025 (Pt 31): 1988	NA
35	Carbonate	mg/l	BLQ(LOQ:1.0)	IS 3025 (Part - 23):1986	NA
36	Bi Carbonate	mg/l	152.2	IS 3025 (Part - 23):1986	NA.
37	Phenolic compounds as	mg/l	BLQ(LOQ:0.001)	APHA 23rd edition (Method 5530C): 2017	NA
38	Anionic Detergents as MBAS	mg/l	BLQ(LOQ:0.05)	Annex K of IS 13428-2005	NA
39	Percent Sodium as Na	%	46.28	IS 3025(Part -45) 1993	NA
40	Barium as Ba	mg/l	BLQ(LOQ0.01)	USEPA Method 200.8:1994	1
41	Chromium as Cr6+	mg/l	BLQ(LOQ:0.05)	IS 3025 Part 52 : 2003	NA
42	Residual Sodium Carbonate	mg/l	BLQ(LOQ:1.0)	IS 11624 - 1986	NA
43	Free Ammonia	mg/l	BLQ(LOQ:0.02)	IS 3025 Part (34) 1982	NA
44	Sodium Absorption Ratio	-	2.44	IS 11624 - 1986	NA

Note:- BLQ - Below the Limit of Quantification, LOQ- Limit of Quantification, mg/l - Milligrams per liter.

End of Report



Authorized Signatory
D. ANUSUYA
Deputy Quality Mis-

18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax : 42985500 E-mail : labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS FSSAI Notified Laboratory ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 1 of 1

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/WT/01/050923

Address of the Client

: Vaipur Mathur

Report Date: 11/09/2023

Sample Description

: SOIL

Sample Mark

: Project Area

Sample Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

: 02/09/2023 -05/09/2023

Analysis Commenced On: 05/09/2023

Completed On: 11/09/2023

S.No.	Parameters	Units	Results	Test Method
1	Soil Texture	-	Clay	ASTM D421/422
2	Organic Carbon		1.36	ASTM D421/422
3	Soil Texture i)Sand	%	31,2	ASTM D421/422
4	Soil Texture ii)Silt	%	22.7	ASTM D421/422
5	Soil Texture iii)Clay	%	46.1	ASTM D421/422
6	pH (at 25°C) @ 10% Solution	-	7.81	IS:2720 (Part-26):1987
7	Electrical Conductivity (at 25°C)	μS/cm	142.1	IS:14767:2000
8	Cation exchange capacity	meq/100g	5.6	IS 2720 (Part XXIV)Reaff:2010-1976
9	Organic Matter	%	2.32	IS:2720 (Part-22: 1972)
10	Nitrogen	mg/kg	244.3	IS 14684:1999 RA 2008
11	Phosphorus	mg/kg	42.11	IS 10158:1982
12	Potassium	mg/kg	26.14	US EPA Method 3050B
13	Boron	mg/kg	BLQ(LOQ 0.1)	US EPA Method 200.7
14	Cadmium	mg/kg	BLQ(LOQ 0.1)	US EPA 200.8 Method
15	Copper as Cu	mg/kg	7.32	US EPA 200.8 Method
16	Iron	mg/kg	2.67	US EPA 200.8 Method
17	Manganese	mg/kg	177.12	US EPA 200.8 Method
18	Zinc	mg/kg	18.32	US EPA 200.8 Method
19	Colour		Black	IS 3025(Part 4)
20	Infiltration Rate	cm/hr	5.65	ASTM D6391-11
21	Bulk density	gm/cc	2.62	ASTM D6683-14
22	Moisture Content	%	6.81	IS 2720 part 2 Reaff:2000
23	Water holding capacity	%	23.62	IS 14765
24	Calcium as Ca	mg/kg	133.21	EPA 3050 B/EPA 7140
25	Magnesium as Mg	mg/kg	75.47	EPA 3050 B/EPA 7450
26	Chromium	mg/kg	23.15	US EPA 200.8 Method

Note:- BLQ - Below the Limit of Quantification, LOQ- Limit of Quantification, mg/kg- Milligrams per kilogram, % - Percentage.

End of Report



Authorized Signatory

D. ANUSUYA Deputy Quality Manager

^{1.} The report in full or part shall not be used for any promotional or publicity purpose without written consent by HECS organization 2. Samples are not drawn by HECS unless or otherwise mentioned 3. Unless specifically requested by customer the test items will not be retained more than 15 days from the date of issue of test report. 4. Under no circumstances lab accepts any liability or loss / damage caused by use or misuse of test report after invoicing or issue of test report. 5. The test results relate only to the test items. 6. HECS will not be responsible for the information shared by clients related to samples tested.

HECS/Q/FMT/50

#18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax: 42985500 E-mail: labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS **FSSAI Notified Laboratory** ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 1 of 1

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/WT/01/050923

Address of the Client

: Vaipur Mathur

Report Date: 11/09/2023

Sample Description

: SOIL

Sample Mark

; Panruti

Sample Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

: 02/09/2023 -05/09/2023

Analysis Commenced On: 05/09/2023

Completed On: 11/09/2023

S.No.	Parameters	Units	Results	Test Method
1	Soil Texture	-	Clay Loam	ASTM D421/422
2	Organic Carbon		1.28	ASTM D421/422
3	Soil Texture i)Sand	%	32.5	ASTM D421/422
4	Soil Texture ii)Silt	%	35.9	ASTM D421/422
5.	Soil Texture iii)Clay	%	31.6	ASTM D421/422
6	pH (at 25°C) @ 10% Solution		6.45	IS:2720 (Part-26):1987
7	Electrical Conductivity (at 25°C)	μS/cm	212.61	IS:14767:2000
8	Cation exchange capacity	meq/100g	5.32	IS 2720 (Part XXIV)Reaff:2010-1976
9	Organic Matter	%	3.77	IS:2720 (Part-22: 1972)
10	Nitrogen	mg/kg	213.65	IS 14684:1999 RA 2008
11	Phosphorus	mg/kg	4.33	IS 10158:1982
12	Potassium	mg/kg	32.76	US EPA Method 3050B
13	Boron	mg/kg	BLQ(LOQ 0.1)	US EPA Method 200.7
14	Cadmium	mg/kg	BLQ(LOQ 0.1)	US EPA 200.8 Method
15	Copper as Cu	mg/kg	5.22	US EPA 200.8 Method
16	Iron	mg/kg	5.87	US EPA 200.8 Method
17	Manganese	mg/kg	151.64	US EPA 200.8 Method
18	Zinc	mg/kg	37.41	US EPA 200.8 Method
19	Colour	-	Black	IS 3025(Part 4)
20	Infiltration Rate	cm/hr	5,22	ASTM D6391-11
21	Bulk density	gm/cc	3.72	ASTM D6683-14
22	Moisture Content	%	3.22	IS 2720 part 2 Reaff:2000
23	Water holding capacity	%	14.22	IS 14765
24	Calcium as Ca	mg/kg	119.44	EPA 3050 B/EPA 7140
25	Magnesium as Mg	mg/kg	41.71	EPA 3050 B/EPA 7450
26	Chromium	mg/kg	18.14	US EPA 200,8 Method

Note:- BLQ - Below the Limit of Quantification, LOQ- Limit of Quantification, mg/kg- Milligrams per kilogram, % - Percentage.

End of Report



Authorized Signatory

D. ANUSUYA Deputy Quality Manage

^{1.} The report in full or part shall not be used for any promotional or publicity purpose without written consent by HECS organization 2. Samples are not drawn by HECS unless or otherwise mentioned 3. Unless specifically requested by customer the test items will not be retained more than 15 days from the date of issue of test report. 4. Under no circumstances lab accepts any liability or loss / damage caused by use or misuse of test report after invoicing or issue of test report. 5. The test results relate only to the test items. 6. HECS will not be responsible for the information shared by clients related to samples tested. HECS/Q/FMT/50

#18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax : 42985500 E-mail : labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS FSSAI Notified Laboratory ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 1 of 1

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/WT/01/050923

Address of the Client

: Vaipur Mathur

Report Date: 11/09/2023

Sample Description

: SOIL

Sample Mark

: Kanchivakkam

Sample Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

: 02/09/2023 -05/09/2023

Analysis Commenced On: 05/09/2023

Completed On: 11/09/2023

S.No.	Parameters	Units	Results	Test Method
.1	Soil Texture	-	Clay loam	ASTM D421/422
2	Organic Carbon		0.89	ASTM D421/422
3	Soil Texture i)Sand	%	37.4	ASTM D421/422
4	Soil Texture ii)Silt	%	23.3	ASTM D421/422
5	Soil Texture iii)Clay	%	39.3	ASTM D421/422
6	pH (at 25°C) @ 10% Solution		7.43	IS:2720 (Part-26):1987
7	Electrical Conductivity (at 25°C)	μS/cm	237.32	IS:14767:2000
8	Cation exchange capacity	meq/100g	4.46	IS 2720 (Part XXIV)Reaff:2010-1976
9	Organic Matter	% ·	1.54	IS:2720 (Part-22: 1972)
10	Nitrogen	mg/kg	241.32	IS 14684:1999 RA 2008
11	Phosphorus	mg/kg	26.33	IS 10158:1982
12	Potassium	mg/kg	19.76	US EPA Method 3050B
13	Boron	mg/kg	BLQ(LOQ 0.1)	US EPA Method 200.7
14	Cadmium	mg/kg	BLQ(LOQ 0.1)	US EPA 200.8 Method
15	Copper as Cu	mg/kg	5.87	US EPA 200.8 Method
16	Iron	mg/kg	3.76	US EPA 200.8 Method
17	Manganese	mg/kg	86.62	US EPA 200.8 Method
18	Zinc	mg/kg	32.21	US EPA 200.8 Method
19	Colour	•	Black	IS 3025(Part 4)
20	Infiltration Rate	cm/hr	4.65	ASTM D6391-11
21	Bulk density	gm/cc	4.11	ASTM D6683-14
22	Moisture Content	%	3.64	IS 2720 part 2 Reaff:2000
23	Water holding capacity	%	27.43	IS 14765
24	Calcium as Ca	mg/kg	114.62	EPA 3050 B/EPA 7140
25	Magnesium as Mg	mg/kg	82.32	EPA 3050 B/EPA 7450
26	Chromium	mg/kg	29.13	US EPA 200.8 Method

Note:- BLQ - Below the Limit of Quantification, LOQ- Limit of Quantification, mg/kg- Milligrams per kilogram, % - Percentage.

End of Report



Authorized Signatory

D. ANUSUYA Deputy Quality Manager

^{1.} The report in full or part shall not be used for any promotional or publicity purpose without written consent by HECS organization 2. Samples are not drawn by HECS unless or otherwise mentioned 3. Unless specifically requested by customer the test items will not be retained more than 15 days from the date of issue of test report. 4. Under no circumstances lab accepts any liability or loss / damage caused by use or misuse of test report after invoicing or issue of test report. 5. The test results relate only to the test items. 6. HECS will not be responsible for the information shared by clients related to samples tested.

HECS/Q/FMT/50

#18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax: 42985500 E-mail: labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS **FSSAI Notified Laboratory** ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 1 of 1

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/WT/01/050923

Address of the Client

: Vaipur Mathur

Report Date: 11/09/2023

Sample Description

: SOIL

Sample Mark

: Vattambakkam

Sample Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

: 04/09/2023

-05/09/2023

Analysis Commenced On: 05/09/2023

Completed On: 11/09/2023

S.No.	Parameters	Units	Results	Test Method
1	Soil Texture	•	Clay Ioam	ASTM D421/422
2	Organic Carbon		1.22	ASTM D421/422
3	Soil Texture i)Sand	%	32.2	ASTM D421/422
4	Soil Texture ii)Silt	%	36.3	ASTM D421/422
5	Soil Texture iii)Clay	%	31.5	ASTM D421/422
6	pH (at 25°C) @ 10% Solution	-	7.52	IS:2720 (Part-26):1987
7	Electrical Conductivity (at 25°C)	μS/cm	176.64	IS:14767:2000
8	Cation exchange capacity	meq/100g	4.33	IS 2720 (Part XXIV)Reaff:2010-1976
9	Organic Matter	%	1.21	IS:2720 (Part-22: 1972)
10	Nitrogen	mg/kg	206.33	IS 14684:1999 RA 2008
11	Phosphorus	mg/kg	28.22	IS 10158:1982
12	Potassium	mg/kg	47.41	US EPA Method 3050B
13	Boron	mg/kg	BLQ(LOQ 0.1)	US EPA Method 200.7
14	Cadmium	mg/kg	BLQ(LOQ 0.1)	US EPA 200.8 Method
15	Copper as Cu	mg/kg	5.63	US EPA 200.8 Method
16	Iron	mg/kg	6.33	US EPA 200.8 Method
17	Manganese	mg/kg	42.76	US EPA 200.8 Method
18	Zinc	mg/kg	14.22	US EPA 200.8 Method
19	Colour	-	Black	IS 3025(Part 4)
20	Infiltration Rate	cm/hr	7.48	ASTM D6391-11
21	Bulk density	gm/cc	3.11	ASTM D6683-14
22	Moisture Content	%	3.42	IS 2720 part 2 Reaff:2000
23	Water holding capacity	%	24.58	IS 14765
24	Calcium as Ca	mg/kg	118.73	EPA 3050 B/EPA 7140
25	Magnesium as Mg	mg/kg	103.54	EPA 3050 B/EPA 7450
26	Chromium	mg/kg	13.72	US EPA 200.8 Method

Note: BLQ - Below the Limit of Quantification, LOQ- Limit of Quantification, mg/kg- Milligrams per kilogram, % - Percentage.

End of Report



Authorized Signatory

D. A. NUSUNA Deputy Quality Mail

^{1.} The report in full or part shall not be used for any promotional or publicity purpose without written consent by HECS organization 2. Samples are not drawn by HECS unless or otherwise mentioned 3. Unless specifically requested by customer the test items will not be retained more than 15 days from the date of issue of test report. 4. Under no circumstances lab accepts any liability or loss / damage caused by use or misuse of test report after invoicing or issue of test report. 5. The test results relate only to the test items. 6. HECS will not be responsible for the information shared by clients related to samples tested. HECS/Q/FMT/50

18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax : 42985500 E-mail : labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS FSSAI Notified Laboratory ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 1 of 1

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/WT/01/050923

Address of the Client

: Vaipur Mathur

Report Date: 11/09/2023

Sample Description

: SOIL

Sample Mark

: Mathur

Sample Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

: 04/09/2023 -05/09/2023

Analysis Commenced On: 05/09/2023

Completed On: 11/09/2023

S.No.	Parameters	Units	Results	Test Method
1	Soil Texture	-	Clay Loam	ASTM D421/422
2	Organic Carbon		1.63	ASTM D421/422
3	Soil Texture i)Sand	%	36.1	ASTM D421/422
4	Soil Texture ii)Silt	%	32.3	ASTM D421/422
5	Soil Texture iii)Clay	%	31.6	ASTM D421/422
6	pH (at 25°C) @ 10% Solution		7.86	IS:2720 (Part-26):1987
7	Electrical Conductivity (at 25°C)	μS/cm	167.12	IS:14767:2000
8	Cation exchange capacity	meq/100g	4.54	IS 2720 (Part XXIV)Reaff:2010-1976
9	Organic Matter	%	1.63	IS:2720 (Part-22: 1972)
10	Nitrogen	mg/kg	193.22	IS 14684;1999 RA 2008
11	Phosphorus	mg/kg	43.77	IS 10158:1982
12	Potassium	mg/kg	26.76	US EPA Method 3050B
13	Boron	mg/kg	BLQ(LOQ 0.1)	US EPA Method 200.7
14	Cadmium	mg/kg	BLQ(LOQ 0.1)	US EPA 200.8 Method
15	Copper as Cu	mg/kg	5.12	US EPA 200.8 Method
16	Iron	mg/kg	6.32	US EPA 200.8 Method
17	Manganese	mg/kg	134.41	US EPA 200.8 Method
18	Zinc	mg/kg	17.43	US EPA 200.8 Method
19	Colour	-	Black	IS 3025(Part 4)
20	Infiltration Rate	cm/hr	5.33	ASTM D6391-11
21	Bulk density	gm/cc	2.33	ASTM D6683-14
22	Moisture Content	%	5.35	IS 2720 part 2 Reaff:2000
23	Water holding capacity	%	25.31	IS 14765
24	Calcium as Ca	mg/kg	116.4	EPA 3050 B/EPA 7140
25	Magnesium as Mg	mg/kg	52.42	EPA 3050 B/EPA 7450
26	Chromium	mg/kg	19,41	US EPA 200.8 Method

Note:- BLQ - Below the Limit of Quantification, LOQ- Limit of Quantification, mg/kg- Milligrams per kilogram , % - Percentage.

End of Report



Authorized Signatory

D. ANUSUYA
Deputy Quality Mac Too

^{1.} The report in full or part shall not be used for any promotional or publicity purpose without written consent by HECS organization 2. Samples are not drawn by HECS unless or otherwise mentioned 3. Unless specifically requested by customer the test items will not be retained more than 15 days from the date of issue of test report. 4. Under no circumstances lab accepts any liability or loss / damage caused by use or misuse of test report after invoicing or issue of test report. 5. The test results relate only to the test items. 6. HECS will not be responsible for the information shared by clients related to samples tested.

HECS/Q/FMT/50

18, 92nd Street, Ashok Nagar,

Chennai - 600 083.

Ph: 42985555 Fax : 42985500 E-mail : labsales@hecs.in

Laboratory Services Division

(Chemical & Biological Testing) Recognized by MoEF, BIS FSSAI Notified Laboratory ISO 9001, 14001 & 45001 Certified.

TEST REPORT

Page: 1 of 1

Name of the Client

: M/s. SIPCOT

Report No. : HECSL/N/001-005/050923

Report Date: 11/09/2023

Address of the Client

: Vaipur Mathur

Sample Description

: Noise Monitoring

Sample Drawn By

: Hubert Enviro Care Systems (p) Ltd

Sampling/received Date

:02/09/2023 - 05/09/2023

S.No	Sampling Location	Day Noise level in dB (A)	Night Noise level in dB (A)
1	Project Site	59.3	51.6
2	Panruti	54.6	48.1
3	Kanchivakkam	50.3	47.2
4	Vattambakkam	49.2	46.3
5	Mathur	56.2	49.1

Noise Standards - CPCB:

i. Industrial Area

: Day Time-75 dB (A);

Night Time-70 dB (A).

ii. Commercial Area

: Day Time-65 dB (A);

Night Time-55 dB (A).

iii. Residential Area

: Day Time-55 dB (A);

Night Time-45 dB (A).

iv. Silence Zone

: Day Time-50 dB (A);

Night Time-40 dB (A).

Note:

1. Day Time shall mean from 6.00 am to 10.00 pm.

2. Night Time shall mean from 10.00 pm to 6.00 am.

Remarks:- The noise level meets the requirement of CPCB Limits.

End of Report



Authorized Signatory

D. ANUSUYA
Deputy Quality

THE NEW INDIAN EXPRESS

Page 559 11 April 2015 Saturday



SIPCOT INDUSTRIAL PARK, VAIPUR MATHUR SRIPERUMBUDUR TALUK KANCHEEPURAM DISTRICT

ENVIRONMENTAL CLEARANCE

Environmental Clearance has been obtained for the proposed SIPCOT Industrial Park at Vaipur Mathur, Kancheepuram District from State Level Environment Impact Assessment Authority (SEIAA), Tamil Nadu vide their Lr.No.SEIAA-TN/F-662/EC/8(b)/385/2012, dated 01.04.2015.

The contents of the Environmental Clearance can be viewed in SIPCOT website www.sipcot.com and also in the SEIAA website www.seiaa.tn.gov.in. Further, the copies of the Environmental Clearance could be obtained from the Head Office of Tamil Nadu Pollution Control Board (TNPCB).

MANAGING DIRECTOR

19-A, Rukmani Lakshmipathy Road, Egmore, Chennai-600 008

DIPR/390/DISPLAY/2015

हीन्नां के कुंड़ी

Page -10 chl (11-4-2015) Amisbyeno



சிப்காட் தொழிற் பூங்கா வைப்பூர் மாத்தூர்

திருப்பெரும்புதூர் தாலுகா / காஞ்சிபுரம் மாவட்டம்

சுற்றுச்சூழல் இசைவாணை


மாநில சுற்றுச்சூழல் தாக்க மதிப்பீட்டு ஆணையம், தமிழ்நாடு கடித எண். SEIAA/TN/F.662/EC/8(b)/385/2012 தேதி O1.O4.2O15 மூலம் காஞ்சிபுரம் மாவட்டம், வைப்பூர் மாத்தூர் கீராமங்களில் அமையவுள்ள தொழிற் புங்காவிற்கு சுற்றுச்சூழல் இசைவாணை வழங்கியுள்ளது.

இவ்விசைவாணையின் முழு விவரங்களை சிப்காட் இணையதளமான <u>www.sipcot.com</u> மற்றும் மாநில சுற்றுச்சூழல் தாக்க மதிப்பீட்டு ஆணையத்தின் இணையதளமான <u>www.seiaa.tn.gov.in</u> ஆகியவற்றில் காணலாம். மேலும் இசைவாணையின் நகலினை தமிழ்நாடு மாசுக் கட்டுப்பாட்டு வாரியத் தலைமை அலுவலகத்தில் பெற்றுக்கொள்ளலாம்.


மேலாண்மை இயக்குநர் சிப்காட்

19-அ, ருக்மணி இலட்சுமிபத் சாலை, எழும்பூர், சென்னை - 600 008

சை.ம்.தொ. 8/390/வரைகளை/2015



Annexure - 7



ENVIRONMENTAL MANAGEMENT CELL

1. INTRODUCTION:

- 1.1. For effective implementation and monitoring of environmental management system, it is necessary to have a permanent organizational set-up as Environmental Management Cell (EMC). This is done by assigning responsibility to the concerned personnel for implementation of environmental control measures.
- 1.2. SIPCOT Environmental Management Cell consist of 7 team members headed by SIPCOT Managing Director, General Manager (Projects), Manager and two Environmental Consultants assisted by two Office Staffs which will enforce and implement the Environmental Plan.
- 1.3. The Organization of Environmental Management Cell (EMC) proposed is given in **Figure 1.**




Figure - 1 Organogram for Environmental Management Cell

2. RESPONSIBILITIES OF ENVIRONMENTAL MANAGEMENT CELL:

- 2.1. Environmental Management Cell (EMC) shall obtain all applicable statutory clearances and approvals as mandated by the regulatory authorities and maintain the Industrial Parks in compliance with all applicable rules and regulations.
- 2.2. Other responsibilities of the cell will include:
 - a) Review the progress of regulatory compliance of SIPCOT and initiate necessary action for the compliance of the same.
 - b) The EMC will review, implement, update, and comply with the Environment Policy to ensure the effective implementation of environmental safeguard measures.
 - c) Keeping the Board updated on regular basis about the activities carried out under environmental measures and suggests measures to improve environment preservation and protection.
 - d) Encourages allottee units to implement, adopt and use of green and sustainable technologies such as Solar, Wind, Thermal, Biomass, Electric & Hybrid vehicles, etc. to achieve more resource-efficient, clean and resilient growth towards reducing pollution during their process, manufacturing and transportation of goods and encourages energy recovery for self sustainability from their Industrial process.
 - e) Mandate industries to reduce the use of one time use plastics, Styrofoam, and other plastic material during the packing and delivery of goods.

Table – 1: Roles and responsibilities of EMC

S.No.	Designation	Responsibilities
1	Managing Director	> Responsible for overall environmental management.
		> Regularly conduct meeting with EMC and take feedback
		regarding all the activities performed under
		Environmental Management and give directions to
		succeeding component.
		> Approval of funds for carrying out environmental
		management activities.
2	GM – Projects	Keep aware about all the activities performed under
		EMC in the industrial parks.
		Issuing direction to Project officers for implementing
		Greenbelt development, Storm water management, rain
		water harvesting, etc.
		> To deal with legal entity pertaining to environmental
		issues.
3	Manager	> To prepare and allocate budget for Environment
		Management Plan.
		Ensuring compliance to the conditions prescribed by
		statutory authority.
		Mandating member industries to comply with the
		conditions stipulated in the statutory approvals and
		non-compliance if any shall be reported to GM and
		immediately required action will be taken.
4	Environmental Consultants (Two)	Obtaining Statutory Approvals from MoEF&CC / SEIAA /
		TNPCB, etc.
		Addressing the various queries received from statutory
		authorities on environmental front.
		> Submitting Environmental compliance report and
		coordinating with project officers for Environmental
		monitoring, audit, etc.
		Compliance with the environmental laws and
		implications which dynamically changes from time to
		time due to the emerging challenges.



P-III/EC/I/27207/2023/OG-II

To,
The Member Secretary,
Tamil Nadu Pollution Control Board,
No.76, Mount Salai, Guindy,
Chennai – 600 032.

/RPAD/

Date: 25.09.2023

Sir,

Sub: SIPCOT Industrial Park, Vaipur Mathur - Environmental Statement for the

Financial Year ending 31st March 2023 - Submitted - Reg.

Ref: SEIAA EC Lr. No. SEIAA-TN/F-662/EC/8(b)/385/2012 dated 01.04.2015.

With reference to the above, we hereby submit the Environmental Statement in Form-V as prescribed under the Environmental (Protection) Rules, 1986 and its subsequent amendment in respect of SIPCOT Industrial Park at Vaipur, Mathur and Perinjambakkam Villages, Sriperumbudur Taluk, Kancheepuram District, Tamil Nadu for the Financial Year ending 31st March 2023.

Yours faithfully, Sd/-MANAGING DIRECTOR

Encl: As above.

/Forwarded by Order/

S DESPATCHED

P 27 SEP 2023

O 37
T S.L. No. Signature

ASSISTANT GENERAL MANAGER (P-III)

State Industries Promotion Corporation of Tamil Nadu Limited

SIPCOT – VAIPUR MATHUR MONITORING PHOTOS

AMBIENT AIR QUALITY MONITORING PHOTOS:



Near Project site



Panruti



Kanchivakkam



Vattambakkam



Mathur

Ground water sampling photos





Panruti

Kanchivakkam



Mathur

Surface water sampling photograph




Vallakottai Pond



Perinchipakkam Lake

Soil sampling photograph







Kanchivakkam

Vattambakkam



Mathur


Noise monitoring photograph





Project area

Panruti





Kanchivakkam

Vattambakkam



Mathur